S
625.704
H3Pe
Aug. 6, 1984

PLEASE RETURN

Montana State Library
3 0864 1006 6579 6

MONTANA

DEPARTMENT OF HIGHWAYS

CONSTRUCTION, DISTRICT DESIGN and PRELIMINARY SURVEY PROGRESS REPORT

STATE DOCUMENTS COLLECTION

AUG 13 1984

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

ISSUED THE FIRST MONDAY OF THE MONTH

AUGUST 6, 1984



LEGEND

STATE MAINTAINED
FEDERAL-AID ROUTES

- Interstate
- Primary
- Secondary

INCORPORATED CITIES

- Capital
- County Seat
- Other

Butte Over 5000
Cascade Under 5000

FINANCIAL & COMMISSIONER DISTRICTS

District Boundary

(3) District Number

Effective Date: 7-1-83

MONTANA

PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND STATISTICS BUREAU
IN COOPERATION WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

SCALE
0 20 40 60 Miles

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1984

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
437	2 Mi. East of Trixie - East IR 90-1(100)64	PMS 20.0 Miles	Final P.I.H	95½	49	Aug. 9 1984
030	Plains - West F-HES 6-1(18)68	R.M.S. 7.0 Miles	Plans Checks	~	90	July 23 1984
268	Mullan Road RS 263-1(4)1	G, GS, PMS, & Struct. 4.2 Miles	Final P.I.H.	59	35	Jan. 7 1985
630	Kalispell Strip F 1-2(24)121	PMS 1.2 Miles	Final P.I.H.	~	1	July 9 1985
528	North P-Burg (Boulder & Flint Cr.) BRF 19-2(5)49	Struct. & Apps.	Final P.I.H.	8	1	Sept. 3 1987
463	Polson - North West F 5-2(21)61	PMS 6.0 Miles	Plans Checks	158	85	Dec. 5, 1984
469	East Shore Flathead Lake F 52-1(2)0	P.M.S. 3.6 Miles	Plans Checks	36	85	Dec. 4 1984
024	Flathead Co. Line - South F 5-2(31)86	G, GS & PMS 7.2 Miles	Final P.I.H	99	48	Dec. 2 1985
243	Dixon - North RS 212-1(1)0	G, GS & PMS 3.2 Miles	Planning Report	~	2	Apr. 6 1988
567	Elk Hill - Lion Springs F 1-1(12)65	G, GS & P.M.S. 3.3	Final P.I.H.	~	45	Dec. 17 1987
649	Meadow Creek - South S 508-1(2)12	G, GS, PMS & Struct. 5.5 Miles	Prelim. P.I.H.	~	5	Nov. 13 1986
304	Perma Canyon RS 382-1(1)1	Pipes & Apps.	Plans Checks	16	85	Dec. 10 1984
632	Post Creek - Ronan F 5-2(25)38	PMS 8.4 Miles	Final P.I.H.	~	3	Jan. 6 1986
602	Big Fork South & West FR 52-1(3)18	PMS & Widening 16.9 Miles	Prelim P.I.H.	~	0	Dec. 13 1984
522	Fisher River Br. BRF 1-1(15)57	Struct. & Apps.	Prelim P.I.H.	12	5	Sept. 9 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

Montana State Library
3 0864 1006 5935 1

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1984

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
633	Anaconda East & West F-HES 24-1(15)5	P.M.S. 2.6 Miles	Final P.I.H.	60	49	Sept 27 1985
634	Clearwater Jct. - East ER 24-1(16)32	PMS & Widening 23.8 Miles	Prelim P.I.H.	0	5	Nov. 22 1985
635	Seeley Lake - Lozeau Lake ER 83-1(3)15	PMS & Widening 8.3 Miles	Final P.I.H.	~	0	Oct. 29 1986
603	Libby - South East F 4-1(18)28	PMS & Widening 6.1 Miles	Prelim P.I.H.	~	0	Nov. 5 1985
521	Hamilton - Corvallis RS 269-1(5)0	PMS & Widening 6.1 Miles	Prelim P.I.H.	~	0	July 9 1986
604	Eureka North & South F 5-4(2)174 U-1	G, GS, PMS, & Stand. 12.6 Miles	Prelim P.I.H.	~	0	Dec 3 1986
724	Whitefish Olney F 5-3(20)129	Timber Removal	Final R/W Plan	~	0	Aug. 30 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 1, 1984

PROJECT NO.: I90-1 (95) 22
CONTRACT AMOUNT: $ 4,621,015.26
PROJ. NAME: DREXEL E & W
CONTRACTOR: NORTHWEST CONST INC.
LENGTH: 6.2 MILES
FROM (town): KIRKLAND WA.
COUNTY: MINERAL
AWARD DATE: 2-23-83
CONTRACT TIME: 100 WD
DATE WORK STARTED: 4-11-83
ORDER TO PROCEED DATE: 4-18-83
PROBABLE COMPLETION DATE: AUG, 1984
% COMPLETE: 97
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 90
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 3
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JIM CYR
TELEPHONE: 649-2460
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: ST. RT. 472
ST. REGIS MT.

GENERAL: NORTHWEST CONSTRUCTION INC. HAS A BUMP GRINDER AND WATER TRUCK WORKING ON THE PROJECT. DUE TO PROJECT I-IG 90-1(61)27 U-8 & U-9, ST. REGIS EAST & WEST THERE IS NO TRAFFIC GOING THROUGH THE PROJECT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-84

PROJECT NO.: I-IG 90-1(61)27 U-899
PROJ. NAME: St. Regis East & West
LENGTH: 6.8 Miles
COUNTY: Mineral
CONTRACT TIME: 220 Working Days
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 46
% TIME USED: 31
NO. MEN EMPLOYED: 79
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,446,868.84
CONTRACTOR: WASHINGTON CONST. CO.
FROM (town): MISSOULA, MT
AWARD DATE: Jan. 30, 1984
DATE WORK STARTED: March 5, 1984
PROBABLE COMPLETION DATE: July 15, 1985
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: Ar. 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: James L. CYR
NO. OF ENG. PERSONNEL EMPLOYED: 15

TELEPHONE: 647-2460
ADDRESS: Star Route 472
St. Regis, MT 59866

GENERAL: Contr. Excavating from Cut Lt. Sta. 336+-390 & Starting to Mt. Sta. 600-640 & Little Joe Road Sta. 2+20 -50+70 1" C.B.C. & 3/4" C.T.S. Haul-1 to 'P' Line, R-2 Prep, EB Lane & Transition for Detour Route. Contr. plans to start paving on Aug. 1984 in this area. Frapole Detour is 100% complete; Clearing & Grubbing is 99% complete; Upslope Ex. is 50% complete; Subgrade is 75% complete; Special Borrow is 98% complete; Topsoil is 50% complete; Comp. Rock Bed is 74% complete; Haul is 53% complete; Pl. Mix Bit Surf. Gr. B is 3% complete; Drainage Pipe is 35% complete; Exca. Culvert is 61% complete; Blacktop staking is 11% complete. 2 Engr. Crews on staking & layout & remeasure. 4 people on inspection & 2 people in office on general office work, notes & computations

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.: I-IG 90-1(61)27,41,0
PROJ. NAME: St. Regis - E&W
LENGTH: 0
COUNTY: Mineral
CONTRACT TIME: 110 WD
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 757,626.00
CONTRACTOR: Pacemaker Industries, Inc.
FROM (town): Spokane
AWARD DATE: July 6, 1984
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jack Silvey
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 649-2460 (Message)
ADDRESS: St. Regis

GENERAL: The preconstruction conference was held on July 23, 1984. It is estimated that the work area will be available to the contractor about August 7th. The contractor plans to start work immediately after the work area is made available to him.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1984

PROJECT NO.: I 90-1(57)39 U-4
PROJ. NAME: Sloway-Superior
LENGTH: 8.1 miles
COUNTY: Mineral
CONTRACT TIME: 200 w.d.
ORDER TO PROCEED DATE: 10-20-82
% COMPLETE: 90
% TIME USED: 78
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,299,746.44
CONTRACTOR: Peter Kiewit Sons Co.
FROM (town): Sheridan Way
AWARD DATE: 9-21-82
DATE WORK STARTED: 11-2-82
PROBABLE COMPLETION DATE: 7-24
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 10-83

PROJECT MANAGER: G Tabija
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 822-4010
ADDRESS: Superior MT

GENERAL: Not work this month was real poor on the frontage roads.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.: IR 90-1(39)413 CONTRACT AMOUNT: $ 3,601,551.10
PROJ. NAME: Superior East & West CONTRACTOR: McIntyre Const Co.
LENGTH: 16.5 FROM (town): Great Falls
COUNTY: Mineral AWARD DATE: 8-5-83
CONTRACT TIME: 100 w.d. DATE WORK STARTED: 9-6-83
ORDER TO PROCEED DATE: 8-30-83 PROBABLE COMPLETION DATE: n-84
% COMPLETE: 55 NO. DAYS WORKED PER WEEK: 5
% TIME USED: 67 NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 20 NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Tabija TELEPHONE: 822-4810
NO. OF ENG. PERSONNEL EMPLOYED: I ADDRESS: Superior Mt.

GENERAL: The plant mix paving is complete. The concrete Barrier rail is complete. The Open Graded friction course is 80% complete. The contractor ran out of C.G.E.S. and is now crushing more material. Paving operation should begin in next two weeks. Contractor is now laying gravel shoulders throughout project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 30, 1984

PROJECT NO.: IR 90-2(73)119
CONTRACT AMOUNT: $ 2,796,742.94
PROJ. NAME: Clinton East, West
CONTRACTOR: American Asphalt Inc.
LENGTH: 15.5 miles
FROM (town): Missoula
COUNTY: Missoula, Granite
AWARD DATE: November 7, 1983
CONTRACT TIME: 111
DATE WORK STARTED: February 28, 1984
ORDER TO PROCEED DATE: 4-16-84
PROBABLE COMPLETION DATE: Aug 1984
% COMPLETE: 75%
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 59%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 20
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Allan Dutton
TELEPHONE: 363-7420
NO. OF ENG. PERSONNEL EMPLOYED: 11
ADDRESS: P.O. Box 328
Hamilton, Mt. 59840

GENERAL: Work for the past month has consisted of; Contractor has completed 3/4" plant-mix operations as of July 11th including ramps. They began tearing down CM I plant leaving Cedar Rapids for O.G.F.C. O.G.F.C. operations are complete East and West bound. Contractor is in process of paving ramps - should be complete latter part of week. Sub Contractor, Burney will be in latter part of week to begin striping operations. Contractor is also doing miscellaneous cleanup.

Highway crew consists of 1 paver inspector, 1 gravel tester, 1 scalesman, 4 men checking signs, 1 man on cleanup, 2 persons in office, 1 plant Inspector, 2 men laying out striping.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 30, 1984

PROJECT NO.: IRM-3(60)135
PROJ. NAME: Beavertail East
LENGTH: 7.6 miles
COUNTY: Granite
CONTRACT TIME: 78
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 95%
% TIME USED: 71%
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,422,689.22
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula
AWARD DATE: November 17, 1983
DATE WORK STARTED: February 28, 1984
PROBABLE COMPLETION DATE: August 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan Dutton
TELEPHONE: 363-4420
NO. OF ENG. PERSONNEL EMPLOYED: 11
ADDRESS: P.O. Box 328
Hamilton, Mt. 59840

GENERAL: Work for the past month has consisted of Contractor completing O.G.E.C. East and West Bound, plus all ramps as of July 11, 1984. Sub-Contractor, Gurney moved in on the 10th of July and began striping operations completing striping on the 11th. They will complete 2nd shot of paint in a month which will complete this project.

Survey crew consists of 1 man inspecting clean up work. 1 Engineer overseeing project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 25, 1984

PROJECT NO.: IR 90-3(58)162
CONTRACT AMOUNT: $ 2,259,659.30
PROJ. NAME: GOLD CR. E & W.
CONTRACTOR: SLETTEN CONST. CO.
LENGTH: 10.0 MILES
FROM (town): GT. FALLS
COUNTY: POWELL
AWARD DATE: 1-30-84
CONTRACT TIME: 72 W. D.
DATE WORK STARTED: 4-5-84
ORDER TO PROCEED DATE: 4-16-84
PROBABLE COMPLETION DATE: 9-1-84
% COMPLETE: 99
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 81
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 29
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JASON R. GIARD
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 8
ADDRESS: MISSOULA

GENERAL: CONTRACTOR HAS COMPLETED ALL ITEMS EXCEPT THE SECOND APPLICATION OF EPOXY STRIPING. 30 DAY CURE PERIOD MINIMUM IS REQUIRED

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 11

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

F 701 (6) 43, U1 & U2
F FF 7-1 (2) 46, U3

PROJECT NO.: City Projedt 41
CONTRACT AMOUNT: $4,350,724.30

PROJ. NAME: Hamilton South
CONTRACTOR: Peter Kiewit Sons' Co.

LENGTH: 3.8 Miles
FROM (town): Sheridan, Wyoming

COUNTY: Ravalli
AWARD DATE: February 28, 1983

CONTRACT TIME: 120 Working Days
DATE WORK STARTED: 3-30-83

ORDER TO PROCEED DATE: April 18, 1983
PROBABLE COMPLETION DATE: August 1984

% COMPLETE: 98
NO. DAYS WORKED PER WEEK: Various

% TIME USED: 94
NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 15
NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton
TELEPHONE: 363-4420

NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: Hamilton, Mont. 59840

GENERAL: The Contractor has completed Seal & Cover operations. The seeding has been completed. Work is being done to alleviate the drainage problems that have occurredin some areas.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 25, 1984

PROJECT NO.: RTF 19-2(7) 31
CONTRACT AMOUNT: $ 81,628.97
PROJ. NAME: PETERS CORNER N & S
CONTRACTOR: SWAN & SONS
LENGTH: 6.5 MILES
FROM (town): ANACONDA
COUNTY: GRANITE
AWARD DATE: 4-30-84
CONTRACT TIME: N/A
DATE WORK STARTED: 6-15-84
ORDER TO PROCEED DATE: 4
PROBABLE COMPLETION DATE: 8-1-84
% COMPLETE: 95%
NO. DAYS WORKED PER WEEK: 5
% TIME USED: N/A
NO. SHIFTS PER DAY: 8
NO. MEN EMPLOYED: 17
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JASON R. GIARD
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: MISSOULA

GENERAL: CONTRACTOR COMPLETED SEAL & COVER ON THIS PROJECT 7-25-84 AND ITS HAS NOW BEEN SWEPT AND IS WAITING TO BE STRIPED. Project was Striped 7-27-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-25-84

PROJECT NO.: F 24-1(18)32
CONTRACT AMOUNT: $ 621,344.55
PROJ. NAME: CLEARWATER DOT WEIGH STA.
CONTRACTOR: AMERICAN ASPHALT, INC.
LENGTH: ~
FROM (town): MISSOULA
COUNTY: MISSOULA
AWARD DATE: July 6, 1984 ?
CONTRACT TIME: 100 W.D
DATE WORK STARTED:
ORDER TO PROCEED DATE: 7-30-84
PROBABLE COMPLETION DATE:
% COMPLETE: 0 %
NO. DAYS WORKED PER WEEK:
% TIME USED: 0 %
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: NONE
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: LASON R. GIARD
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: MISSOULA

GENERAL: PRE-CONSTRUCTION CONFERENCE IS ~~SCHEDULED~~ SCHEDULED FOR FRIDAY 8-3-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-84

PROJECT NO.: BHF 71-1 (4) 4
PROJ. NAME: Bridge over Rattlesnake Cr. Deck Replacement
LENGTH: 65 FT.
COUNTY: Missoula
CONTRACT TIME: 60 working Cal. Days.
ORDER TO PROCEED DATE: 5-21-84
% COMPLETE: 76%
% TIME USED: 68%
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 88148.10
CONTRACTOR: ED. T. COPPS CONST.
FROM (town): Billings, Mt.
AWARD DATE: 4-30-84
DATE WORK STARTED: 5-24-84
PROBABLE COMPLETION DATE: 9-1-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: Magirt
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 549-6491
ADDRESS: Missoula

GENERAL: Contractor has finished the first phase with the exception of patching horizontal surface under deck and is ready to place conc. in phase 2

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-2-84

PROJECT NO.: M 8116(3)
CONTRACT AMOUNT: $ 642,067.10
PROJ. NAME: Mount Ave-Missoula
CONTRACTOR: Long Constr.-Co. Inc.
LENGTH: 3-Intersections
FROM (town): Missoula
COUNTY: Missoula
AWARD DATE: 9-30-84
CONTRACT TIME: 90 W.D.
DATE WORK STARTED: 4-2-84
ORDER TO PROCEED DATE: 10-24-83
PROBABLE COMPLETION DATE: 8-31-84
% COMPLETE: 86
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 75
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 3-5
NO. HOURS PER SHIFT: 8-9
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jim Williams
TELEPHONE: 549-6491 549-9302
NO. OF ENG. PERSONNEL EMPLOYED: 2-7
ADDRESS: P.O. Box 7039 Missoula, Montana

GENERAL: The contractor has worked on pouring curb & Gutter, Sidewalks, placing Topsoil, working on signals and signing. The contractor plans to start work on striping, August 13, 1984, this work should take about three weeks. Seeding and Landscaping will be done the last half of, August.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.: SMP 2499-83
PROJ. NAME: Maintenance Stockpiles
LENGTH: NA
COUNTY: Lake, Lincoln, Flathead
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 100
% TIME USED: 86
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 6-11-84

CONTRACT AMOUNT: $273,060.00
CONTRACTOR: Schellinger Const. Co., Inc.
FROM (town): Columbia Falls
AWARD DATE: 9-30-83
DATE WORK STARTED: 1-25-84
PROBABLE COMPLETION DATE: [redacted]
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-14-84

EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: G. Tekija
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 832-4810
ADDRESS: Superior, Mt.

GENERAL: The Final Estimate was submitted to Helena on July 10, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.: 1. RTF 1-2(25)123
2. RTF 1-1(20)30
3. RTF 5-3(19)113

CONTRACT AMOUNT: $ 583,053.00

PROJ. NAME: See Below

CONTRACTOR: Glenn Rehbein Exc. Inc.

LENGTH: 2.4, 2.0 and 8.0

FROM (town): Lino Lake, MN

COUNTY: Lincoln & Flathead

AWARD DATE: April 30, 1984

CONTRACT TIME: Sept. 1, 1984

DATE WORK STARTED:

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE: 9-1-84

% COMPLETE: 0

NO. DAYS WORKED PER WEEK:

% TIME USED: 0

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: There has been no work on the project during this period.

1. LaSalle Road North of Kalispell
2. Libby - North & South
3. Kalispell - North

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130 - Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.: HES 5-2 (19) 32, HES 5-2 (18) 37, HES 5-2 (23) 43

CONTRACT AMOUNT: $ $23,337.50

PROJ. NAME: Intersection Lighting

CONTRACTOR: Harp Line Constructors Co.

LENGTH: N/A

FROM (town): Kalispell, Montana

COUNTY: Lake

AWARD DATE: June 8, 1984

CONTRACT TIME: 60 Working Days

DATE WORK STARTED: July 9, 1984

ORDER TO PROCEED DATE: June 8, 1984

PROBABLE COMPLETION DATE: Oct. 10, 1984

% COMPLETE: 35%

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 25%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 3

NO. HOURS PER SHIFT: 8 - 12

ACTUAL COMPLETION DATE: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: D. Tombrink

TELEPHONE: 892-3987

NO. OF ENG. PERSONNEL EMPLOYED: 1-2

ADDRESS: Columbia Falls, Mont.

GENERAL: Harp Line Constructors began work on the project on July 9, 1984. Work has consisted of pouring concrete for bases, installing 1" rigid and 1" plastic conduit and placing backfill material around the bases. The treated timber service poles have also been set.

The project is now on hold and contract time is suspended as the underground portion of the project is complete and the contractor is awaiting the arrival of the steel standards. The estimated arrival date for the standards is Oct 1, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.: HES 5-3(13)132
PROJ. NAME: West at Whitefish
LENGTH: 0.5
COUNTY: Flathead
CONTRACT TIME: 20 WD
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 14
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 4-24-84

CONTRACT AMOUNT: $ 16,100.00
CONTRACTOR: Frank Burney, Inc.
FROM (town): Spokane, WA
AWARD DATE: 1-30-84
DATE WORK STARTED: 3-20-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 4-27-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T. Higgins
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, MT.

GENERAL: The Final Estimate was submitted to Helena on July 13, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA (KALISPELL)

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1984

PROJECT NO.: F-HES 6-1(26)29

PROJ. NAME: THOMPSON FALLS N.W.

LENGTH: 16.8 MILES

COUNTY: SANDERS

CONTRACT TIME: 90 working days

ORDER TO PROCEED DATE: July 2, 1984

% COMPLETE: 10%

% TIME USED: 20%

NO. MEN EMPLOYED: 15

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,707,943.20

CONTRACTOR: GLENN REHBEIN EXC. INC.

FROM (town): LINO LAKES, MINN.

AWARD DATE: JUNE 8, 1984

DATE WORK STARTED: July 6, 1984

PROBABLE COMPLETION DATE: June 15, 1985

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 2

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gary Marin

NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 827-4650

ADDRESS: Box 994 Thompson Falls
Montana

GENERAL: Contractor began work on July 6, 1984 with crushing operations on ~~plant mix stockpiles, five men employed.~~ Clearing began on 7/20/84 with a three man crew and is 80% complete. Culvert installation began on 7/20/84 with a five man crew and is 5% complete. Began setting up Hot Plant on 7/20/84 and plant mix operations are anticipated to begin on 7/31/84.

The engineering crew has staking of: Culverts 98% complete
Digouts 95% complete
Clearing 100% complete
Leveling 90% Complete

15% of the time has been on secondary assignments.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

20

DISTRICT: MISSOULA

RECEIVED
AUG 02 1984
Department of Highways
Missoula, Montana

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-84

PROJECT NO.: F 6-1 (10) 75
PROJ. NAME: PLAINS - SAFETY
LENGTH: 1.6 MILES
COUNTY: SANDERS
CONTRACT TIME: 110 W.O. + 8 C.O.
ORDER TO PROCEED DATE: 3-31-83
% COMPLETE: 100 %
% TIME USED: 97
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 6-18-84

CONTRACT AMOUNT: $1,475,284.55
CONTRACTOR: CLARK BROTHERS
FROM (town): VICTOR, MONTANA
AWARD DATE: 3-31-83
DATE WORK STARTED: 4-18-83
PROBABLE COMPLETION DATE: 7-18-84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-25-84

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. PREDALUE
TELEPHONE: 892-3987
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: BOX 400
KALISPELL, MONT

WORKING ON NOTES
AS TIME PERMITS

GENERAL:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

RTF 35-1(4)3
RTF 36-1(1)0

PROJECT NO.: RTF 5-2(26)67

CONTRACT AMOUNT: $ 470,503.30

PROJ. NAME: See Below

CONTRACTOR: Glenn Rehbein Excavating, Inc.

LENGTH: 18.1 5.0 12.0

FROM (town): Lino Lakes, Mn.

COUNTY: Mineral-Lake-Sanders

AWARD DATE: April 30, 1984

CONTRACT TIME: Thru Sept. 1, 1984

DATE WORK STARTED: July 27, 1984

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE: Sept. 1, 1984

% COMPLETE: 0

NO. DAYS WORKED PER WEEK: 5

% TIME USED: -

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 4

NO. HOURS PER SHIFT: 8-12

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

* St. Regis Cutoff
Plains-Northeast
Polson-Elmo

GENERAL: Contractor began crushing for project RTF 5-2(26)67 Polson-Elmo on July 27. Plans completing crushing on that job on August 1 and moving to project RTF 35-1(4)3 and start on August 4. Seal work will start as soon as the mix design is returned from the Materials Bureau.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-84

PROJECT NO.: F 38-1 (5) 4
PROJ. NAME: COL. FALLS - E & W
LENGTH: 4.3 MILES
COUNTY: FLATHEAD
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 58
% TIME USED: 61
NO. MEN EMPLOYED: 46
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $5368,510.28
CONTRACTOR: TRI-STATE CONST.
FROM (town): BELLEVUE, WASH.
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-1-84
PROBABLE COMPLETION DATE: JULY 1985
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10 HRS

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. PEDALUE
TELEPHONE: 892-3987
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: BOX 400
KALISPELL, MONT.

GENERAL: SUB-CONTRACTOR - SCHELLINGER BEGAN CRUSHING THE BALANCE OF THE 1½" BASE MAT'L ON 7-6. TRI-STATE HAS COMPLETED THE EXCAVATION FROM THE BEGINING OF THE PROJECT TO THE FLATHEAD RIVER BRIDGE & WILL START ON THE REMAINING EXCAVATING FROM THE BRIDGE TO THE END OF THE PROJECT ON AUG. 1ST. 1½" BASE HAS BEEN PLACED FROM STA. 232± TO 359±, ABOUT 50% OF 1½" BASE FROM 359± TO 460±. CURB & SIDEWALK IS COMPLETED FROM STA. 280+00 TO 349±. THE CONTRACTOR IS WORKING 6-10 HR SHIFTS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.: BRS 548-1(3)4

PROJ. NAME: West Reserve Drive

LENGTH: 0.8 Miles

COUNTY: Flathead

CONTRACT TIME: 150 Work Days

ORDER TO PROCEED DATE: 8-2-83

% COMPLETE: 98

% TIME USED: 101

NO. MEN EMPLOYED: 0-15

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,523,163.22

CONTRACTOR: McIntyre Const Co.

FROM (town): Great Falls

AWARD DATE: July 11, 1983

DATE WORK STARTED: August 1, 1983

PROBABLE COMPLETION DATE: August 1984

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8-14

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger

NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 755-5717

ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: McIntyre Const. Co. completed the Barrier Rail transitions and painting of the pedestrian rails. Bridge work is virtually complete. Pack & Co. placed 1" Crushed Base and ~~XXXXX~~ placed the Plant Mix on 7-13 to 7-20.

Sub Contractors, Kalispell Fence and Rich Marriott completed their portion of the project.

Frank Gurney Inc. began work on July 23 installing Guard Rail and sign posts.

Remaining work consists of paint striping, finishing the dirt sidewalk, seal coat and cleanup with the seeding to be done later this fall.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7-25-84

PROJECT NO.: FR 24-1(16) 32 DATE SURVEY AUTHORIZED: 8-10-83

PROJ. NAME: CLEARWATER JCT EAST DATE WORK STARTED: 1-31-84

LENGTH: 12 MILES ESTIMATED COMPLETION DATE: 11-30-84

DATE SUBMITTED TO DISTRICT: N/A

PROJECT MANAGER: JASON R. GIBBS TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 80 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 8/2/84

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1(143 Jackson No.	PMS Overlay & Widening	PIH	64	81	10/84
M 0299(4) Anaconda Streets	Overlay, Grading & Drainage	PIH	0	24	1/85
F 55-3(3)12 Legion Ave. - Whitehall	Drainage	PIH	2	1	—
F 86-1(5)3 Bridger Canyon Road	Slide Correction & Reconstruction	PIH	0	50	9/85
F 47-1(1)0 Anaconda-Warm Springs	PMS Overlay	PIH	0	60	9/84
F 29-1(10)43 Twin Bridges No.	PMS Overlay & Widening	PIH	0	39	9/84
F 50-2(14)55 Gallatin Canyon Road	PMS Overlay & Digouts	PIH	120	20	8/84
F 85-1(2)0 Jack Rabbit Lane	PMS Overlay, Grading & Widening	PIH	76	46	10/84
FR 8-4(9)99 Three Forks No.	PMS Overlay & Widening	PIH	—	—	9/86
F 69-1(2)10 Boulder-Whitehall	PMS Overlay & Widening	PIH	0	0	1/87
M 1805(2) Holmes Avenue - Butte	Grading, Gravel Surf., PMS Overlay	PIH	—	—	—
M 1816(1) Elizabeth Warren - Butte	Grading, Gravel Surf., PMS Overlay	PIH	—	—	—
M 0299(4) U2 Anaconda Streets	Overlay, Grading & Drainage	PIH	—	—	—
IR 90-5(45)256 Cardwell East	Overlay, Guardrail & Leveling	FINAL DES.	100	100	—
IR 90-6(45)307 Bozeman No. Side & East	PMS Overlay & Guardrail	PIH	72	45	8/84

ST301/vf

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 8/2/84

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
IR 15-2(51)117 Buxton Int. No. & East	PMS Overlay & Guardrail	PIH	15	1	5/85
IR 15-1(72)17 Lima-Red Rock	PMS Overlay & Guardrail	PIH	2	1	6/85
IR 15-2(52)126 Butte Fence	Fence Rehab.	PIH	0	0	—
IR 15-2(50)93 Melrose Int. No. Irr. Ditch	Ditch Rehab.	PIH	0	0	—
IR 90-5(47)240 Whitehall West	PMS Overlay & Guardrail	PIH	2	1	3/86
IR 15-1(73)38 Red Rock Int. No.	PMS Overlay & Guardrail	PIH	0	0	9/86

ST301/vf

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Butte.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug 2, 1984

PROJECT NO.: E8-1(5)6
PROJ. NAME: Avon Rest Area
LENGTH: ~
COUNTY: Powell
CONTRACT TIME: 45 Days
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 85
% TIME USED: 89
NO. MEN EMPLOYED: 1 to 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 14,116.00
CONTRACTOR: Dreyer Construction
FROM (town): Bozeman, Mt
AWARD DATE: 2-29-84
DATE WORK STARTED: 4-24-84
PROBABLE COMPLETION DATE: 8-
NO. DAYS WORKED PER WEEK: 0 to 4
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8+

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Irvin C. Brocll
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 782-1797
ADDRESS: P.O. Box 3068
Butte, Mt 59702

GENERAL: Contractor has worked intermittently on the project whereas he could have worked steady, as he has all the materials on hand. If he will show some ambition and work diligently he could finish in about 4 days.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8/1/84

PROJECT NO.: F 8-4 (10) 88

PROJ. NAME: Toston-South

LENGTH: 10.5 Miles

COUNTY: Broadwater

CONTRACT TIME: 70 Working Days

ORDER TO PROCEED DATE: 4/16/84

% COMPLETE: 100

% TIME USED: 86

NO. MEN EMPLOYED: 20

ACTUAL COMPLETION DATE: 7/26/84

CONTRACT AMOUNT: $ 1,100,805

CONTRACTOR: American Asphalt, Inc.

FROM (town): Missoula, Mt.

AWARD DATE: 2/29/84

DATE WORK STARTED: 3/27/84

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A.G. Reather

NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: (406) 444-6326

ADDRESS: 2701 Prospect
Helena, Montana

GENERAL: The project is completed and open to traffic. Final notes and quantities are being compiled in the field office and will be sent to Butte for checking by August 15, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-2-84

PROJECT NO.: RTF 11-1(10)6, RTF 59-1(6)21, RTF 86-2(1)31, ~~RTI 90-3(62) 188~~

CONTRACT AMOUNT: $ 990,766.50

PROJ. NAME: CHIP SEALS

CONTRACTOR: GLENN REHBEIN EXC., INC.

LENGTH: 73 Miles

FROM (town): LINO LAKES, MINN. 55014

COUNTY: Park, Powell, Deer Lodge

AWARD DATE: 4-30-84

CONTRACT TIME: 9-1-84 Completion Date

DATE WORK STARTED: 5-12-84

ORDER TO PROCEED DATE: 4-30-84

PROBABLE COMPLETION DATE: 9-1-84

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: 7

% TIME USED: ——

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 22

NO. HOURS PER SHIFT: 10-12

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: G.A. SITTON

TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: P.O. Box 1110, Bozeman, MT

GENERAL: Chip seal operations are complete on RTF 86-2(1)31, RTF 59-1(6)21, RTF 11-1(10)31. Striping is the only remaining item to be done on RTI 90-3(62) 188.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7/31/84

PROJECT NO.: F 13-1(3)24

CONTRACT AMOUNT: $3,476,343.47

PROJ. NAME: CAMERON-SOUTH

CONTRACTOR: Jim Gilman Etc

LENGTH: 11.5 mi.

FROM (town): Butte

COUNTY: Madison

AWARD DATE: 11/30/84

CONTRACT TIME: 120 WD.

DATE WORK STARTED: 4/4/84

ORDER TO PROCEED DATE: 4/16/84

PROBABLE COMPLETION DATE: 7/1/85

% COMPLETE: 31

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 57

NO. SHIFTS PER DAY: 2

NO. MEN EMPLOYED: 60

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SHUYLER

TELEPHONE: 682-4604

NO. OF ENG. PERSONNEL EMPLOYED: 8

ADDRESS: Gen Delv.
CAMERON MT.

GENERAL: Grading is 75% complete, 1½" Gravel is 29% complete, 3/4" Top Surf. 20% complete, Fence is 75% Complete, Gilman began Crushing Pl. Mix Aggr. 7/27 Plans on Moving Hot Plant on Project 9/1/84. Earthwork & Gravel operations Should be Complete by then.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2 Aug 84

PROJECT NO.: I-15-(27)58 U-2 F 89-1(4)0

PROJ. NAME: Dillon South (N S)

LENGTH: 3.6 Miles

COUNTY: Beaverhead

CONTRACT TIME: 250 WD

ORDER TO PROCEED DATE: 4-19-82

% COMPLETE: 100

% TIME USED: 98

NO. MEN EMPLOYED: None

ACTUAL COMPLETION DATE: 6 Jul 84

CONTRACT AMOUNT: $ 7,977,640.10

CONTRACTOR: Beyer's General Constructors Inc

FROM (town): Butte, MT 59701

AWARD DATE: 3-5-82

DATE WORK STARTED: 4-19-82

PROBABLE COMPLETION DATE: Jul 84

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 24 Apr 84

PROJECT MANAGER: Caprara

NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 683-6290

ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: Mark Rite Lines Inc., sub-contractor has come in an finished striping the Project, general clean up has been completed. The Project Has been completed on July 6, 1984. It is 100 % complete. Have sent final notes an etc. to Butte this is the final report on this Project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: c 2130 Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 3, 1984

PROJECT NO.: I15-3(42)150 U1

PROJ. NAME: Bernice - Basin

LENGTH: 0.07 miles

COUNTY: Jefferson

CONTRACT TIME: 120 working days

ORDER TO PROCEED DATE: Oct. 30, 1983

% COMPLETE: 94

% TIME USED: 63

NO. MEN EMPLOYED: 6 to 10

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 917,815.90

CONTRACTOR: McIntyre Construction Co.

FROM (town): Great Falls, Montana

AWARD DATE: Sept. 20, 1983

DATE WORK STARTED: Oct. 20, 1983

PROBABLE COMPLETION DATE: August 31, 1984

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert Gilman

NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 225 3788

ADDRESS: P.O. Box 118
Basin, Montana

GENERAL: Progress during the month has been good. The project is complete except for some concrete finishing and "clean-up" around the bridge sites. All items are 100% complete except for concrete (98%) and work bridges (72.5 %).

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 3, 1984

PROJECT NO.: I15-3(42)150 N-2
PROJ. NAME: Bernice - Basin
LENGTH: 0.05 miles
COUNTY: Jefferson
CONTRACT TIME: 120 working days
ORDER TO PROCEED DATE: May 29, 1984
% COMPLETE: 22
% TIME USED: 38
NO. MEN EMPLOYED: 9
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 665,081.48
CONTRACTOR: Cop Construction Co.
FROM (town): Billings, Montana 59104
AWARD DATE: April 30, 1984
DATE WORK STARTED: June 7, 1984
PROBABLE COMPLETION DATE: Oct. 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gerald A. Wiebe
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
Basin, Montana 59631

GENERAL: Dual Structures at Sta. 934+00.00: Formed, placed and tied Reinforc-Steel and Class AD Concrete for Bent No. 4 (No. & So.) Columns and Bents No. 1 thru 4 (No. & So.) Crossbeams, also backfilling all Footings.
Dual Structures at Sta. 1208+00.00: Excavated all Footings. Formed, placed and tied Reinforcing Steel and Class AD Concrete for all Footings and Columns also, formed, placed and tied Bents No. 1 & 4 (N&S) Crossbeams Reinforcing Steel and Class AD Concrete. The contractor also, started backfilling all Footings.

Percent complete for items are as follows: Structure Excavation Type I 95%; Reinforcing Steel 46%; Class AD Concrete 74%; Bridge Survey 60%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

38

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.: I-15-3 (42) 150 U-3
CONTRACT AMOUNT: $ 13,569,729.92
PROJ. NAME: Bernice-Basin
CONTRACTOR: Sletten Const. Co.
LENGTH: 6.9 Miles
FROM (town): Great Falls, Mont.
COUNTY: Jefferson
AWARD DATE: 4-30-84
CONTRACT TIME: 280 Working Days
DATE WORK STARTED: 5-29-84
ORDER TO PROCEED DATE: 5-26-84
PROBABLE COMPLETION DATE: 11-1-85
% COMPLETE: 4
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 14
NO. SHIFTS PER DAY: XXXXXX 1
NO. MEN EMPLOYED: 55
NO. HOURS PER SHIFT: 8 & 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: William G. Bork
TELEPHONE: 225-3962
NO. OF ENG. PERSONNEL EMPLOYED: 10
ADDRESS: Basin, Mont.
Box 118

GENERAL: Blattner Const. has been moving dirt and rock in several different areas, thruout the project.

Abcon Const. has been drilling and blasting in cut areas around ata. 900 & 1108

Swan & Sons has been clearing & burning thruout the project and putting water & sewer lines in at Basin.

O'Neill Const. has been installing pipe thruout the project.

Northwest Fence has been putting in fence on both sides of "C" line.

Rainbow Const. is handling the traffic control.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 3, 1984

PROJECT NO.: I15-3(42)150 U-2

CONTRACT AMOUNT: $ 2,700,000.00

PROJ. NAME: Bernice - Basin

CONTRACTOR: Slatten Construction Co.

LENGTH: 0.23 miles

FROM (town): Great Falls, Montana 59401

COUNTY: Jefferson

AWARD DATE: April 20, 1984

CONTRACT TIME: 280 working days

DATE WORK STARTED: May 23, 1984

ORDER TO PROCEED DATE: May 29, 1984

PROBABLE COMPLETION DATE: November 1985

% COMPLETE: 14

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 14

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 22

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Hiebe

TELEPHONE: 225-3962

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: P.O. Box 118

Basin, Montana 59631

GENERAL: Structure Near Sta. 944+80.00: Drove Steel "H" 14 x 73 Service Piles for Bents No. 1&2. The contractor also, formed, placed and tied the Reinforcing Steel and Class AA Concrete for Bents No. 1&2 crossbeams. Structures at Sta. 944+80.00: Fabricated Bents No. 1&2 (N.S.) footings, then drove the Steel "H" 14 x 73 Service Pile for all Bents and then formed, placed and tied the Reinforcing Steel and Class AA Concrete for Bents No. 1 (N.S.) crossbeams. Structure at Sta. 1083+54.00: No work. Structure at Sta. 1092+75.00: Started setting Work Bridge. Dual Structures at Sta.1110+25.50: No work. Dual Structures at Sta. 1135+70.00:No work. Dual Structures at Sta. 1159+50.00: Set 105' Type IV Prestressed Beams for both the north and southbound structure. Also, started forming backwalls and diaphragms on both structures. Structure at Sta. 594+41.5: Set 105' Type IV Prestressed Beams they, also formed, placed and tied Reinforcing Steel and Class AA Concrete for Bents No. 1&2 backwalls and Intermediate Diaphragms and Class AA Concrete Deck.

continued on page 2

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU

YELLOW - DISTRICT OFFICE

PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 3, 1984

PROJECT NO.: I15-3(42)150 F-3

PROJ. NAME: Boulder - Basin

LENGTH: 0.32 miles

COUNTY: Jefferson

CONTRACT TIME: 280 working days

ORDER TO PROCEED DATE: May 29, 1984

% COMPLETE: 14

% TIME USED: 14

NO. MEN EMPLOYED: 22

CONTRACT AMOUNT: $2,700,000.00

CONTRACTOR: Slotten Construction Co.

FROM (town): Great Falls, Montana

AWARD DATE: April 30, 1984

DATE WORK STARTED: May 23, 1984

PROBABLE COMPLETION DATE: November 1985

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold L. Wabe

TELEPHONE: 225-3962

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: P.O. Box 118
Basin, Montana 59631

GENERAL: Dual Structure at Sta. 117+96.78: Drove Steel HP 14 x 73 Service for Bents No. 6 (N&S) and Bent No. 2 (N&S) Steel 20" x ½ Pipe Service Pile. The contractor also, formed, placed and tied reinforcing steel and class AD concrete for bents no. 6 (N&S) crossbeams. Structure at Sta. 75+20.00: Set all the 60' Type III Prestressed Beams for this structure. The contractor also, formed, placed and tied Reinforcing Steel and Class AD Concrete for Bents No. 1&2 backwalls and intermediate diaphragms.

Variant complete for items are as follows: Structure Excavation Type I 63%; HP 14 x 73 Pile Furnish 59%; HP 14 x 73 Pile Drive 52%; 20" x ½ Steel Pipe Pile Furnish 0%; 20" x ½ Steel Pipe Pile Drive 6%; Reinforcing Steel 5%; Concrete Class AD 7%; Bridge Survey Controls 28%; Work Bridge 75%; Abutment Removal 100%; Prestressed Beams Type IV 40%; Prestressed Beams Type A 60% and Structural Steel 2%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 1, 1989

PROJECT NO.: I 15-3 (43) 143 / I 15-3 (45) 146

CONTRACT AMOUNT: $16,331,851.22

PROJ. NAME: ELK PARK-N. + BERNICE-SO.

CONTRACTOR: WASHINGTON CONST. CO.

LENGTH: 7.8 MILES

FROM (town): MISSOULA, MONT.

COUNTY: JEFFERSON

AWARD DATE: JULY 6, 1989

CONTRACT TIME: 280 WORKING DAYS

DATE WORK STARTED:

ORDER TO PROCEED DATE: JULY 30, 1989

PROBABLE COMPLETION DATE: SEPT, 1986

% COMPLETE: 0

NO. DAYS WORKED PER WEEK: 0

% TIME USED: 1.1

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: GEORGE J. FLYNN

TELEPHONE: 494-5899

NO. OF ENG. PERSONNEL EMPLOYED: 17

ADDRESS: 2837 AMHERST
P.O. BOX 3068
BUTTE, MONT 59702-3068

GENERAL: THE PRE-CONSTRUCTION CONFERENCE WAS HELD ON JULY 25, 1989. THE CONTRACTOR PLANS TO START WITH THE CLEARING AND GRUBBING OPERATIONS IN ABOUT 2 WEEKS PENDING APPROVAL OF ALL PERMITS. A 17 MAN ENGINEERING CREW IS PRESENTLY STAKING PROJECT, WHICH IS 48% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8~2~84

PROJECT NO.: IR15-3(46)175
PROJ. NAME: Jefferson City N & S
LENGTH: 14.5 miles
COUNTY: Jefferson
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 4~16~84
% COMPLETE: 14
% TIME USED: 31
NO. MEN EMPLOYED: 54
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,588,005.43
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula, Mt.
AWARD DATE: 2~29~84
DATE WORK STARTED: 6~7~84
PROBABLE COMPLETION DATE: 9~15~84
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 & 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: J.W. Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 449~2563 & 444~6338
ADDRESS: 2701 Prospect Ave.
Helena, Mt. 59620

GENERAL: Contractor crushing and stockpiling plant mix material single shift. Crack sealing operations on roadway and ramps. Began paveing operations 7~23~84. Also still working on guard rail.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8/1/84

PROJECT NO.: IR 15-4 (55) 200 & IR 15-4 (59) 217

CONTRACT AMOUNT: $ 3,988,151

PROJ. NAME: Helena-North,Wolf Creek Can.

CONTRACTOR: Hilde Const. Co., Inc.

LENGTH: 28.7 Miles

FROM (town): Great Falls, Mt.

COUNTY: Lewis & Clark

AWARD DATE: 5/31/83

CONTRACT TIME: 124 Working Days

DATE WORK STARTED: 8/3/83

ORDER TO PROCEED DATE: 6/23/83

PROBABLE COMPLETION DATE: 7/31/84

% COMPLETE: 99

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 99

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 35

NO. HOURS PER SHIFT: 11

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A.G. Reather

TELEPHONE: (406) 444-6326

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: 2701 Prospect
Helena, Montana

GENERAL: Progress has been good. The project is complete except for the second coat of epoxy paint on the striping. Final notes, quantities and supporting data is being compiled in the field office. Notes will be sent to Butte as soon as possible.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-2-84

PROJECT NO.: IR15-4(60)190
PROJ. NAME: Jefferson Co. Line North
LENGTH: 10.4 miles
COUNTY: Lewis & Clark
CONTRACT TIME: 80 Days
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 99
% TIME USED: 79
NO. MEN EMPLOYED: 50
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,691,103.80
CONTRACTOR: Empire Sand & Gravel Co., Inc.
FROM (town): Billings, Mt.
AWARD DATE: 1-30-84
DATE WORK STARTED: 3-9-84
PROBABLE COMPLETION DATE: 8-24-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 & 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: J.W. Bethe
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 444-6338
ADDRESS: 2701 Prospect Ave.
Helena, Mt. 59620

GENERAL: Contractor completed O.G.F.C. on 7-3-84 and guardrail crew and paint striping crew moved in the following week. Paint crew finished but will have to come back in 30 days to repaint. Guard rail is 95% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2 Aug 84

PROJECT NO.: F 49-1(2)9

PROJ. NAME: Dillon-Twin Bridges

LENGTH: 7.3 Miles

COUNTY: Beaverhead & Madison

CONTRACT TIME: 70 WD

ORDER TO PROCEED DATE: 4-30-84

% COMPLETE: 40

% TIME USED: 43

NO. MEN EMPLOYED: 5-10

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 897,903.15

CONTRACTOR: Baltrusch Construction Co., Inc.

FROM (town): Harve, MT 59501

AWARD DATE: 4-30-84

DATE WORK STARTED: 4-30-84

PROBABLE COMPLETION DATE: Sept 84

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara

NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 683-6290

ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: The contractor has excavated all the cut areas an backfilled the areas they are holding up good. Also he is crushing Pâant Mix material for roadway. Also is crushing Top surface material for roadway, plus cover material. The overall Project is running very smooth.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-2-84

PROJECT NO.: HES 50-2(13)87

PROJ. NAME: W. Edge of Bozeman

LENGTH: 0.0 MILES

COUNTY: GALLATIN

CONTRACT TIME: 45 W. DAYS

ORDER TO PROCEED DATE: 10-24-83

% COMPLETE: 48

% TIME USED: 11

NO. MEN EMPLOYED: —

CONTRACT AMOUNT: $ 13,958.00

CONTRACTOR: Midland Electric Co.

FROM (town): Billings, Mt. 59104

AWARD DATE: 9-30-83

DATE WORK STARTED: 11-8-83

PROBABLE COMPLETION DATE: 9-28-84

NO. DAYS WORKED PER WEEK: —

NO. SHIFTS PER DAY: —

NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.A. SITTON

TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: —

ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Shop drawings have been approved for the standards & Fabrication has started. Work on Lights will continue when standards arrive.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7/30/84

PROJECT NO.: FBCF 59-1(5)7
PROJ. NAME: Livingston Park Co.
LENGTH: 7.2 miles
COUNTY: Park
CONTRACT TIME: 160
ORDER TO PROCEED DATE: 8/2/83
% COMPLETE: 55
% TIME USED: 75
NO. MEN EMPLOYED: VARIES
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,947,756.45
CONTRACTOR: Gilman Excavating
FROM (town): Butte
AWARD DATE: July 11, 1983
DATE WORK STARTED: June 15 1983
PROBABLE COMPLETION DATE: June 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Bergsma
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 686-4610
ADDRESS: Box 9
Clyde Park, Mt 59018

GENERAL: The contractor is moving unclassified excavation and unclassified borrow on the first two miles of the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1984

PROJECT NO.: F BRF 59-1 (5) 7

CONTRACT AMOUNT: $ 418,469.95 SPLIT 02, 03 & 04

PROJ. NAME: CLARK PARK SOUTH

CONTRACTOR: GILMAN

LENGTH: 72 MILES

FROM (town): BUTTE

COUNTY: PARK

AWARD DATE: JULY 11, 1983

CONTRACT TIME: 160 W.D.

DATE WORK STARTED: AUGUST 31, 1983 - SUB

ORDER TO PROCEED DATE: 8-2-83

PROBABLE COMPLETION DATE: AUGUST 24 - SUB

% COMPLETE: 97 % STAKEOUTS

NO. DAYS WORKED PER WEEK: AVE 2

% TIME USED: SEE DIST DIATION

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: AVE - 3

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: HARRY BRAUHM

TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: PO. BOX 1110
BOZEMAN MT.

GENERAL: PROGRESS DURING THE PERIOD HAS BEEN POOR. SUB-CONTR. MORTEL CONST. OF BOZEMAN MT. PLACED CLASS BD MOD. CONCRETE FOR THE RT. BANKER, BRIDGE OVER SHIELDS RIVER. STAGING UNDERDECK & GENERAL CLEANUP HAS ALSO BEEN PERFORMED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-2-84

PROJECT NO.: BRF-HES 86-1(7)1
CONTRACT AMOUNT: $ 568,537.98
PROJ. NAME: Bridger & Griffin Drives
CONTRACTOR: Long Construction
LENGTH: 0.4 Miles
FROM (town): Bozeman, MT 59715
COUNTY: GALLATIN
AWARD DATE: 8-26-83
CONTRACT TIME: 110 W. Days
DATE WORK STARTED: 9-9-83
ORDER TO PROCEED DATE: 9-16-83
PROBABLE COMPLETION DATE: 8-15-83
% COMPLETE: 98
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 75
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 0 - 16
NO. HOURS PER SHIFT: 8 TO 12
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.A. SITTON
TELEPHONE: 586-9562
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: P.O. Box 1110
Bozeman, MT 59715

GENERAL: STRIPING, Lighting and part of Curb, Was Completed during the past months. Barrier curb & Seeding are the only items remaining to be done 1 to 2 men working on notes as time permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1984

PROJECT NO.: BRF HES 86-1(7)1 CONTRACT AMOUNT: $161,065.60 SPLIT02
PROJ. NAME: BRIDGER GRIFFIN DRIVE CONTRACTOR: LONG CONSTRUCTION
LENGTH: 0.4 MILES FROM (town): BOZEMAN MT. 59715
COUNTY: GALLATIN AWARD DATE: 8.26.83
CONTRACT TIME: 110 W. DAYS DATE WORK STARTED: 9.9.83 - SUB
ORDER TO PROCEED DATE: 9.16.83 PROBABLE COMPLETION DATE: _____
% COMPLETE: 100 STRUCTURE NO. DAYS WORKED PER WEEK: _____
% TIME USED: 75 NO. SHIFTS PER DAY: _____
NO. MEN EMPLOYED: 3 NO. HOURS PER SHIFT: _____
ACTUAL COMPLETION DATE: 7.11.84 - SUB.
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: HARRY BROWNM TELEPHONE: 586-9562
NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: P.O. BOX 1110
BOZEMAN MT. 59715

GENERAL: WORK IN PROGRESS ON THE FIRST GALLATIN RIVER BRIDGE HAS BEEN GOOD. SUB-CONTRACTOR MARTIN CONST. CO. OF BILLINGS MT. COMPLETED ALL ITEMS ON 7-11-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 2, 1984

PROJECT NO.: IR 90-4(37)230
CONTRACT AMOUNT: $ 3,591,397.20
PROJ. NAME: Homestake Pass E & W
CONTRACTOR: Jim Gilman Exc., Inc.
LENGTH: 9.7 Miles
FROM (town): Butte, Montana
COUNTY: Jefferson & Silver Bow
AWARD DATE: Jan. 30, 1984
CONTRACT TIME: 90 days + 5 C.O.
DATE WORK STARTED: March 21, 1984
ORDER TO PROCEED DATE: 4/16/84
PROBABLE COMPLETION DATE: 10/84
% COMPLETE: 57%
NO. DAYS WORKED PER WEEK: 6
% TIME USED: 47%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 48
NO. HOURS PER SHIFT: 12 Avg.
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: R.T. Wilson
TELEPHONE: 494-3224
NO. OF ENG. PERSONNEL EMPLOYED: 8
ADDRESS: Box 3068
Butte, Montana

GENERAL: Jim Gilman Excavating, Inc. completed open graded friction course, August 2, 1984, on westbound roadway. Work on underdrains completed August 2, 1984. Shoulder gravel is being placed along roadway. Crack Sealing operations were completed on July 16, 1984 by Missoula Construction Supply and Service. Lill Construction began ~~moving~~ resetting concrete median rail from eastbound roadway ~~xxxxxxxxxxxxxxxxxx~~ on July 31, 1984. Westbound ditch was paved on Aug. 1, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 2, 1984

PROJECT NO.: IR-90-5(44)250

PROJ. NAME: WHITEHALL-CADWELL

LENGTH: 8.208 MILES

COUNTY: JEFFERSON

CONTRACT TIME: 120 DAYS

ORDER TO PROCEED DATE: JULY 9, 1984

% COMPLETE: 45%

% TIME USED: 42%

NO. MEN EMPLOYED: 9

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,670,817.15

CONTRACTOR: HARDE CONSTR. CO., INC

FROM (town): GREAT FALLS, MONT.

AWARD DATE: JUNE 8, 1984

DATE WORK STARTED: JULY 6, 1984

PROBABLE COMPLETION DATE: JULY 1, 1985

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. ERICKSON

TELEPHONE: 782-1797

NO. OF ENG. PERSONNEL EMPLOYED: 7

ADDRESS: BUTTE, MONT.

GENERAL: CONTRACTOR COMPLETED BUILDING MEDIAN CROSSOVERS AND TRAFFIC DETOURED OVER SAME AS OF 7-26-84. BEGAN PAVEMENT REMOVAL ON WB LANE 7-27-84. IT IS ANTICIPATED THAT DYNAMIC COMPACTION WILL COMMENCE ON 8-8-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-2-84

PROJECT NO.: IR 90-6(43) 313
PROJ. NAME: ROCKY CANYON OVERLAY
LENGTH: 5.3 MILES
COUNTY: GALLATIN
CONTRACT TIME: 75 W. DAYS
ORDER TO PROCEED DATE: 8-3-83
% COMPLETE: 97
% TIME USED: 87
NO. MEN EMPLOYED: 13
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,819,034.08
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: 7-11-83
DATE WORK STARTED: 7-18-83
PROBABLE COMPLETION DATE: 9-1-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10-12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 586-9562
ADDRESS: P.O. Box 1110
Bozeman, MT. 59715

GENERAL: O.G.F.C. was completed on 7-25-84 and the application of Reclamite on The W.B. was completed on 7-26-84. Chip seal of the ramps and striping of E.B. & W.B. Lanes is scheduled for the week starting 8-13-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1984

PROJECT NO.: IR90-6(44)314

PROJ. NAME: EYA. ST. REPLACE

LENGTH: 20 MILE

COUNTY: GALLATIN & PARK

CONTRACT TIME: 90 W.D.

ORDER TO PROCEED DATE: 4-16-84

% COMPLETE: 30

% TIME USED: 37

NO. MEN EMPLOYED: AVE. 5

CONTRACT AMOUNT: $ 96,706.00

CONTRACTOR: MARTEL CONST. CO. INC.

FROM (town): BOZEMAN MT.

AWARD DATE: 1-30-84

DATE WORK STARTED: 7-11-84

PROBABLE COMPLETION DATE: SEPT. 15, 1984

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: LARRY A. BADHAM

TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: BOZEMAN MT.
P.O. BOX 1110

GENERAL: PROGRESS DURING THE PERIOD HAS BEEN GOOD. CONTRACTOR STARTED TO WORK ON PROJECT JULY 11, 1984. WORK CONSISTED OF CUTTING OUT AND PLACING NEW CONCRETE FOR THE EXPANSION JOINTS AT LEFT HALF OF BENT NO. 1 & BENT NO. 5 W.B. STR. BRIDGE OVER YELLOWSTONE RIVER, ALSO RIGHT HALF AT BENT NO. 1 - E.B. STR. BRIDGE OVER YELLOWSTONE RIVER.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.: M1212 (3)
PROJ. NAME: Kagy BLVD
LENGTH: 1.2
COUNTY: GALLATIN
CONTRACT TIME: 10-1-84
ORDER TO PROCEED DATE: 10-3-83
% COMPLETE: 68
% TIME USED: —
NO. MEN EMPLOYED: 15-18
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,785,195.24
CONTRACTOR: JIM GILMAN EXCAVATING
FROM (town): Butte
AWARD DATE: Sept. 30, 1983
DATE WORK STARTED: Nov. 9, 1983
PROBABLE COMPLETION DATE: 10-1-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: OLE OLSON
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 586-5074
ADDRESS: P.O. BOX 1110
BOZEMAN, MT. 59715

GENERAL: Progress Good Sub-grade & Gravel Complete. Will start Plant Mix Base 8-1-84 Major items & Bensect Complete - St. Exc - 100% 1½" CBC - 100% DRAINAGE 100% Curb-Gutter And Sidewalk 70% Structures 80%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1984

PROJECT NO.: M1212(3)

PROJ. NAME: KING BOULEVARD

LENGTH: 1.2 MILES

COUNTY: GALLATIN

CONTRACT TIME: OCT. 1, 1984

ORDER TO PROCEED DATE: —

% COMPLETE: 89 % STANDARDS

% TIME USED: —

NO. MEN EMPLOYED: DUB-7

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 158,102.64 SPLIT 04

CONTRACTOR: GILMAN

FROM (town): BUTTE

AWARD DATE: SEPT. 30, 1983

DATE WORK STARTED: MARCH 7, 1984 - SUB.

PROBABLE COMPLETION DATE: SEPT. 1984 - SUB.

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: LARRY R. BRANHAM TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: P.O. BOX 1110 BOZEMAN

GENERAL: PROGRESS DURING THE PERIOD HAS BEEN GOOD. SUB-CONTRACTOR, MONTAL CONST. CO. OF BOZEMAN MT. FORMED DECK & POURED CLASS BD MOD CONCRETE FOR THE LEFT HALF OF DECK SLAB, BRIDGE OVER SOUTHERN CROSS.

CONSTRUCTION LAYOUT WITH A THREE-HOUR FUNCTIONAL OPEN FINISHED IS 76 % COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-2-84

PROJECT NO.: SMP 2299-83
PROJ. NAME: MAINTENANCE CRUSHING
LENGTH: N/A
COUNTY: GALLATIN, MADISON, DEER LODGE & JEFFERSON
CONTRACT TIME: 130 W.D.
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 100
% TIME USED: 82
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE: 7-19-84

CONTRACT AMOUNT: $ 397,800.00
CONTRACTOR: WEST VALLEY CONST. CO. INC.
FROM (town): ANACONDA, MT.
AWARD DATE: 11-30-83
DATE WORK STARTED: 2-17-84
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: JACK ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 782-1797
ADDRESS: BUTTE, MT.

GENERAL: CRUSHING IN THE DEER LODGE COUNTY PIT BEGAN 7-9-84 & WAS COMPLETED 7-18-84, COMPLETING ALL WORK ON THIS PROJECT. FINAL INSPECTION & ACCEPTANCE IS PENDING.
CHECKING OF FINAL DATA IS NOW IN PROGRESS IN THE DIST. OFFICE. IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 8-17-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-2-84

PROJECT NO.: RRS 4138(54)
PROJ. NAME: RAILROAD GRADE X-INGS
LENGTH: ~
COUNTY: STATEWIDE
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 8-26-83
% COMPLETE: 100
% TIME USED: 55
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 194,761.40
CONTRACTOR: LIVESAY TRAFFIC MAINT. INC.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 8-5-83
DATE WORK STARTED: 10-6-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 6-7-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: IRVIN C. BROELL
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 782-1797
ADDRESS: P.O. BOX 3068
BUTTE, MT. 59702

GENERAL: AWAITING FINAL INSPECTION & ACCEPTANCE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8/2/84

PROJECT NO.: M 1299 (1)

PROJ. NAME: 19th Ave Durston-Oak

LENGTH:

DATE SURVEY AUTHORIZED: 6/6/83

DATE WORK STARTED: 6/4/84

ESTIMATED COMPLETION DATE: 8/15/84

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: HUGH DOUGHERTY

TELEPHONE:

NO. PERSONNEL ASSIGNED:

% COMPLETE:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8/2/84

PROJECT NO.: M 1805 (2)

PROJ. NAME: Holmes Ave - Butte

LENGTH:

DATE SURVEY AUTHORIZED: 1/4/84

DATE WORK STARTED: No crew assigned

ESTIMATED COMPLETION DATE: unKnown

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER:

TELEPHONE:

NO. PERSONNEL ASSIGNED:

% COMPLETE:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8/2/84

PROJECT NO.: RS 231-1 (1) 3 DATE SURVEY AUTHORIZED: 5/15/84

PROJ. NAME: Green Meadow Drive DATE WORK STARTED: No Crew Assigned

LENGTH: _____ ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8/2/84

PROJECT NO.: RS 540-1(3) 25 U1 DATE SURVEY AUTHORIZED: 5/16/84

PROJ. NAME: East River Rd DATE WORK STARTED: No Crew Assigned

LENGTH: _____ ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8/2/84

PROJECT NO.: F 8-1(10)4 DATE SURVEY AUTHORIZED: 10/15/83

PROJ. NAME: Garrison East DATE WORK STARTED: No Crew Assigned

LENGTH: _____ ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8/2/84

PROJECT NO.: FR 8-4(9)99 DATE SURVEY AUTHORIZED: 5/20/84

PROJ. NAME: Three Forks-No. DATE WORK STARTED: No Crew Assigned

LENGTH: _____ ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: _____

PROJECT NO.: M 1212 (4) DATE SURVEY AUTHORIZED: 5/10/82

PROJ. NAME: Kagy Blvd.; 3rd to 19th DATE WORK STARTED: No Crew Assigned

LENGTH: _____ ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8/2/84

PROJECT NO.: BR 9034(1) DATE SURVEY AUTHORIZED: 10/20/83

PROJ. NAME: Br. over Yellowstone DATE WORK STARTED: No crew assigned

LENGTH: _____ ESTIMATED COMPLETION DATE: unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-2-84

PROJECT NO.: RS 411-1(1)0

DATE SURVEY AUTHORIZED: 5-17-83

PROJ. NAME: Springhill Road

DATE WORK STARTED: 12-7-83

LENGTH: 6.4 Miles

ESTIMATED COMPLETION DATE: 8-20-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G.A. SITTON

TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: 4

% COMPLETE: 70

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

60

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: August 6, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RF 60-2(3)91 Great Falls-East	Grade, Gravel Surf. PMBS, Structure	Prelim P.I.H.	509	75	9-30-84
FR 24-3(3)76 Rogers Pass E. (West Sect.)	Widen, Gravel Surf. PMBS	Field Review	0	5	7-15-85
RS 348(18) 5 Mi. S. Fort Benton-South	Grade, Gravel Surf. PMBB	Prelim. P.I.H.	0	40	3-15-85
F 3-1(6)8 Sun River Jct.-North	PMBS, Overlay Minor Widening	Final P.I.H.	70	80	9-15-84
RS 432-2(1)40 Rudyard-South	PMBS Overlay	Final Design	0	75	9-15-84
RS 448-1(1)0 Box Elder-West	PMBS Overlay	Final Design	0	75	9-15-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 6, 1984

PROJECT NO.: IR 15-4(61)229
PROJ. NAME: Augusta Int. - North
LENGTH: 18.7 Miles
COUNTY: Lewis & Clark & Cascade
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4-16-78
% COMPLETE: 27%
% TIME USED: 53%
NO. MEN EMPLOYED: 81
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,229,685.78
CONTRACTOR: Hilde Const. Co., Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: Feb. 29, 1984
DATE WORK STARTED: April 6, 1984
PROBABLE COMPLETION DATE: 10-15-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9 - 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 727-4350 Gt. Falls
235-4457 Craig
ADDRESS: Great Falls

GENERAL: Prime contractor completed crushing and stockpiling 3/8" O.G.F.C. on July 25, 1984and resumed producing and stockpiling Type "B" Pl. Mix Agg. Plans are to complete all crushing by 8/8/84. Began drainage work on July 2, 1984. Plans are to complete approx. 8/15/84. Type "B" paving operations were started on 7/25/84. Placing of O.G.F.C. will be done in conjunction with the paving. Digout work was started 7/25/84. This work is expected to be complete about 8/17/84.

Sub Contractor Martinez Const. Co. plans to start placing Concrete Median Barrier Rail on, or about 8/7/84.

Sub Contractor, One Way Sign, began removal of Median Rail on 7/9/84. 4 miles have been removed to date. Work continues on Bridge Median Rail Revision.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: / August 6, 1984

PROJECT NO.: IR 15-7 (21) 323

PROJ. NAME: Brady No. & So. (NB)

LENGTH: 11.6 miles

COUNTY: Teton & Pondera Co.

CONTRACT TIME: 120 working days

ORDER TO PROCEED DATE: July 30, 1984

% COMPLETE: 0

% TIME USED: 4

NO. MEN EMPLOYED: 3

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,587,986.71

CONTRACTOR: Sletten Const. Co.

FROM (town): Great Falls, MT

AWARD DATE: July 6, 1984

DATE WORK STARTED: July 30, 1984

PROBABLE COMPLETION DATE: July 1985

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: S. W. Newton

NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 278-7931

ADDRESS: Conrad, MT

GENERAL: Placing Traffic Control to detour Northbound traffic at Brady Inter. to West Fr. Rd. to Midway Inter.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 6, 1984

PROJECT NO.: IR 15-8 (41) 389
PROJ. NAME: Sunburst - North
LENGTH: 8.5 miles
COUNTY: Toole
CONTRACT TIME: 70 working days
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 95
% TIME USED: 81
NO. MEN EMPLOYED: 30
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,259,443.42
CONTRACTOR: Meyer Construction Company
FROM (town): Billings, Montana
AWARD DATE: February 29, 1984
DATE WORK STARTED: April 24, 1984
PROBABLE COMPLETION DATE: August 1984
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10 to 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 937-7111
ADDRESS: General Delivery
Sunburst Mt.

GENERAL: Meyer Construction Company completed placing Grade "B" Plant Mix on July 19th., completed placing Open Grade Friction Course on July 20th., and completed general clean-up of the project on July 25th. Sub-contractor Mark Rite Lines, Inc. applied the first Coat of Epoxy Paint from July 26th. thru July 28th. with the second coat (Change Order No. 2) to be applied in about 30 days. Sub-contractor One Way Sign and Construction plans to begin Change Order No. 1 work, replace existing W-Beam Guardrail with Cable Guardrail, about the middle of August.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 6, 1984

PROJECT NO.: F 1-4(5)271
PROJ. NAME: Shelby - West
LENGTH: 7.0 Miles
COUNTY: Toole
CONTRACT TIME: 60 + 12 W.D.
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 100%
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 6-28-84

CONTRACT AMOUNT: $ 856,519.30
CONTRACTOR: Baltrusch Const. Co.
FROM (town): Havre, Mt.
AWARD DATE: 5-31-83
DATE WORK STARTED: 7-13-83
PROBABLE COMPLETION DATE: 6-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Stan Newton
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 434-2022
ADDRESS: Shelby, Montana

GENERAL: Final estimate and supporting data were completed and submitted to District Office on 7-11-84. Final will be submitted to Helena on or about August 31, 1984. This is the final report.

Marlin Brackney
Engineer Office I

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~8/1/84~~ 8-6-84

PROJECT NO.: RTF 1-5(1)322

PROJ. NAME: Chester-Rudyard

LENGTH: 20.1 Miles

COUNTY: Liberty - Hill

Completion Date 9/1/84

ORDER TO PROCEED DATE: 5/3/84

% COMPLETE: 0

% TIME USED: 68

NO. MEN EMPLOYED: 3

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 398,709.05

CONTRACTOR: Baltrusch Const. Co.

FROM (town): Havre, MT

AWARD DATE: 4/30/84

DATE WORK STARTED: 6/20/84

PROBABLE COMPLETION DATE: 8/24/84

NO. DAYS WORKED PER WEEK: Variable

NO. SHIFTS PER DAY: Variable

NO. HOURS PER SHIFT: Variable

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: L. A. Robinson

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 727-4350

ADDRESS: Great Falls, MT

GENERAL: Contractor moved in and set up for crushing of cover material. Could not meet cleanliness spec's and pit was abandoned. Contractor ~~has acquired another source and anticipates beginning crushing~~ operations in the new pit 8/2/84. Seal and Cover work anticipated to begin 8/13/84 and completed by 8/15/84. Contractor expects all work to be complete on this project by 8/24/84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~8/1/84~~ 8-6-84

PROJECT NO.: RTF 1-6(7)384

PROJ. NAME: Havre - Chinook

LENGTH: 20.4 Milea

COUNTY: Hill - Blaine

Completion Date ~~CONTRACT AMOUNT:~~ 9/1/84

ORDER TO PROCEED DATE: 5/3/84

% COMPLETE: 100

% TIME USED: 49

NO. MEN EMPLOYED: 2

CONTRACT AMOUNT: $ 305,886.00

CONTRACTOR: Baltrusch Const. Co.

FROM (town): Havre, MT

AWARD DATE: 4/30/84

DATE WORK STARTED: 5/29/84

PROBABLE COMPLETION DATE: 7/15/84

NO. DAYS WORKED PER WEEK: Variable

NO. SHIFTS PER DAY: Variable

NO. HOURS PER SHIFT: Variable

ACTUAL COMPLETION DATE: 7/15/84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7/20/84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: Great Falls, MT

GENERAL: Sub Contractor began paint striping 7/2/84 with all work finally complete 7/15/84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~8/1/84~~ 8-6-84

PROJECT NO.: RTF 1-8(7)472

CONTRACT AMOUNT: $399,535.40

PROJ. NAME: Malta - Saco

CONTRACTOR: Baltrusch Const. Co.

LENGTH: 20.1 Miles

FROM (town): Havre, MT

COUNTY: Phillips

AWARD DATE: 4/30/84

Completion Date ~~XXXXXXXXXXXXXX~~: 9/1/84

DATE WORK STARTED: 7/3/84

ORDER TO PROCEED DATE: 5/3/84

PROBABLE COMPLETION DATE: 8/15/84

% COMPLETE: 0

NO. DAYS WORKED PER WEEK: Variable

% TIME USED: 68

NO. SHIFTS PER DAY: Variable

NO. MEN EMPLOYED: 3

NO. HOURS PER SHIFT: Variable

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 1-2

ADDRESS: Great Falls, MT

GENERAL: State forces preparing road surface. Contractor began crushing cover material 7/3/84 and completed stockpile 7/26/84. Seal and Cover work is expected to begin 8/6/84 and completed by 8/8/84. Contractor anticipates all work on this project to be complete by 8/15/84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 6, 1984

PROJECT NO.: F 3-2(8) 18
CONTRACT AMOUNT: $ 2,492,189.65
PROJ. NAME: Fairfield - E.&W.(East)
CONTRACTOR: Hilde Construction Co.
LENGTH: 5.0 miles
FROM (town): Great Falls
COUNTY: Cascade & Teton
AWARD DATE: Nov. 30, 1982
CONTRACT TIME: 110 + 1 W.D.
DATE WORK STARTED: Feb. 1, 1983
ORDER TO PROCEED DATE: 4-18-83
PROBABLE COMPLETION DATE: 8-10-84
% COMPLETE: 99
NO. DAYS WORKED PER WEEK: 1
% TIME USED: 95
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 2
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Tom Hammerbacker
TELEPHONE: 467-3448
NO. OF ENG. PERSONNEL EMPLOYED: 1-2
ADDRESS: P. O. Box 491
Fairfield, MT. 59436

GENERAL: All major work completed. Western Signs striped the centerline and shoulders on 7-13-84. They still have some striping to do at the Simms intersection.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~July 30, 1984~~ 8-6-84

PROJECT NO.: F - HES 3-2(10) 28

PROJ. NAME: Freezeout Lake - E. & W.

LENGTH: 12.5 miles

COUNTY: Teton

CONTRACT TIME: 80

ORDER TO PROCEED DATE: July 2, 1984

% COMPLETE: 15%

% TIME USED: 21%

NO. MEN EMPLOYED: 6-26

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,682,186.50

CONTRACTOR: Empire Sand & Gravel Co., Inc.

FROM (town): Billings, MT.

AWARD DATE: June 8, 1984

DATE WORK STARTED: 7-6-84

PROBABLE COMPLETION DATE: Oct. 15, 1984

NO. DAYS WORKED PER WEEK: 6

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 12-14

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Tom Hammerbacker

NO. OF ENG. PERSONNEL EMPLOYED: 3-11

TELEPHONE: 467-3448

ADDRESS: P. O. Box 491
Fairfield, MT. 59436

GENERAL: Contractor began work on July 6, 1984. Operations consisting of excavating shoulders and placing 1½" C.B.C.-Gr. 5A, Sta. 25+00 thru 370+00 - Lt. & Rt. Both stockpasses have been removed and traffic is back on mainline. Contractor producing & stockpiling plant mix aggregate and ½" cover mat'l. Plans are to begin paving operations on Aug. 1, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~8/11/84~~ 8-6-84

PROJECT NO.: RTF 10-2(9)20

PROJ. NAME: West of Carter - Loma

LENGTH: 22.5 Miles

COUNTY: Choteau

Completion Date

~~CONTRACT TIME~~: 9/1/84

ORDER TO PROCEED DATE: 5/3/84

% COMPLETE: 76

% TIME USED: 68

NO. MEN EMPLOYED: 45

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 356,272.60

CONTRACTOR: Baltrusch Const. Co.

FROM (town): Havre, MT

AWARD DATE: 4/30/84

DATE WORK STARTED: 6/7/84

PROBABLE COMPLETION DATE: 8/24/84

NO. DAYS WORKED PER WEEK: Variable

NO. SHIFTS PER DAY: ~~Variable~~

NO. HOURS PER SHIFT: Variable

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 5

ADDRESS: Great Falls, MT

GENERAL: This project is split into two sections. Contractor began work on the 17.1 mile section of this project on 7/9/84 and completed Seal and Cover work on this portion 7/11/84. Paint striping on this portion was completed 7/24/84. The contractor anticipated Seal and Cover work on the remaining section to begin 8/20/84 with all work completed by 8/24/84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 6, 1984

PROJECT NO.: F 24-3 (5) 100

CONTRACT AMOUNT: $ 3,215,825.45

PROJ. NAME: Rogers Pass-East(Middle Sect

CONTRACTOR: Meyer Construction Co.

LENGTH: 8.5 miles

FROM (town): Billings, Montana

COUNTY: Lewis & Clark

AWARD DATE: Sept. 24, 1982

CONTRACT TIME: 120 / 13 working says

DATE WORK STARTED: Nov. 18, 1982

ORDER TO PROCEED DATE: Oct. 18, 1982

PROBABLE COMPLETION DATE: Oct. 1984

% COMPLETE: 99

NO. DAYS WORKED PER WEEK: 2

% TIME USED: 98

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 2

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: S. W. Newton

TELEPHONE: 278-7931

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: Conrad, MT

GENERAL: Completed all items except 1½ acres of seeding on slide area correction. Shutdown until Fall seeding date.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~7-31-84~~ 8-6-84

PROJECT NO.: F BHF RTF 60-2(5)92U2

CONTRACT AMOUNT: $ 1,870,957.00 Structures 2,764,053.48

PROJ. NAME: Warden Bridge

CONTRACTOR: Sletten Construction Co.

LENGTH: 0.203 mile

FROM (town): Great Falls

COUNTY: Cascade

AWARD DATE: 2-28-83

CONTRACT TIME: 220 working days

DATE WORK STARTED: 3-22-83

ORDER TO PROCEED DATE: 4-18-83

PROBABLE COMPLETION DATE: 8-1-84

% COMPLETE: 99

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 88

NO. SHIFTS PER DAY: 1/2

NO. MEN EMPLOYED: 1 part time

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 11-14-83

PROJECT MANAGER: T.G. Tomich

TELEPHONE: 727 4350

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Box 1359
Gt. Falls

GENERAL: Work carried on was punchlist, work remaining is punchlist.

work to be completed in two weeks.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~8/1/84~~ 8-6-84

PROJECT NO.: HES 60-2(11)91 U2 & F-BHF-RTF 60-2(5)92 U2

CONTRACT AMOUNT: 893,096.00 $ 2,764,053.48

PROJ. NAME: Warden Bridge & Approaches

CONTRACTOR: Sletten Construction Co.

LENGTH: 0.4 Miles

FROM (town): Great Falls, MT

COUNTY: Cascade

AWARD DATE: 2/28/83

CONTRACT TIME: 220 + 4 WD

DATE WORK STARTED: March 30, 1983

ORDER TO PROCEED DATE: 4/18/83

PROBABLE COMPLETION DATE: 8/15/84

% COMPLETE: 99

NO. DAYS WORKED PER WEEK: Variable

% TIME USED: 88

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 1-2

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727 4350

NO. OF ENG. PERSONNEL EMPLOYED: 0-2

ADDRESS: Great Falls, MT

GENERAL: Contractor worked 4 days this period on installation of Bent Protectors. All that remains to complete this project is painting of Bent Protector rail. Contractor has delayed completion of this project in an effort to complete re-decking of the old Warden Bridge structure and re-opening to traffic as quickly as possible.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 21 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-84

PROJECT NO.: F BHF RTF 60-2(5)92 U3
PROJ. NAME: Warden Br. Overlay
LENGTH: 0.4 miles
COUNTY: Cascade
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 98
% TIME USED: 68
NO. MEN EMPLOYED: 20 to 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 550,828.00
CONTRACTOR: Sletten Constr. Co.
FROM (town): Great Falls, Mt
AWARD DATE: 9-30-83
DATE WORK STARTED: 4-10-84
PROBABLE COMPLETION DATE: 8-1-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 7-31-84
PROJECT MANAGER: T.G. Tomich
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 727 8350
ADDRESS: Box 1359
Gtr Falls, MT

GENERAL: The contractor completed placing and repairing the overlay, also placed the expansion joints, placed protective coat, some traffic striping and began removal of detour traffic control.

Notice: The Structure was open to Eastbound traffic on 7-31-84.

The two to four man engineering crew was engaged in inspection on all phases of the work. The crew consists of two and is handling other work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 6, 1984

PROJECT NO.: RS 233-1(5)15

PROJ. NAME: ST. Joe Road-North of Havre

LENGTH: 6.1 Miles

COUNTY: Hill

CONTRACT TIME: 70 + 5 W.D.

ORDER TO PROCEED DATE: 4-30-84

% COMPLETE: 85%

% TIME USED: 84

NO. MEN EMPLOYED: 20

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,094,353.13

CONTRACTOR: Baltrusch Const. Co.

FROM (town): Havre, Mt.

AWARD DATE: 4-9-84

DATE WORK STARTED: 4-23-84

PROBABLE COMPLETION DATE: 10-84

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9+

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gordon Treftz

NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 265-6821

ADDRESS: Box 592
Havre, Mt. 59501

GENERAL: The contractor has completed the 1½" CBC and the 3/4" PMS. The seal and cover and striping are the only items remaining to complete the project. Engineering personnel are engaged in testing and inspection.

~~Marlin Brackney~~
~~Engineer Officer I~~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: GT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUG 3, 1984

PROJECT NO.: RS 240-1(2)11
CONTRACT AMOUNT: $ 852,593.20
PROJ. NAME: CHINOOK - CLEVELAND
CONTRACTOR: BALTRUSCH CONST. CO.
LENGTH: 14.2 MILES
FROM (town): HAVRE, MT
COUNTY: BLAINE
AWARD DATE: FEB. 28, 1983
CONTRACT TIME: 60 +12 WD
DATE WORK STARTED: MAY 18, 1983
ORDER TO PROCEED DATE: 4-18-83
PROBABLE COMPLETION DATE: JUNE 84
% COMPLETE: ~~85%~~ 100 %
NO. DAYS WORKED PER WEEK: 2
% TIME USED: 89 %
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 2
NO. HOURS PER SHIFT: 12
ACTUAL COMPLETION DATE: JULY 3, 1984
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: JULY 10 1984
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G TREFTZ
TELEPHONE: 265-6821
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: BOX 592
HAVRE, MT 59501

GENERAL: THE SUB CONTRACTOR COMPLETED STRIPING ON JULY 3 THE PROJECT IS 100% COMPLETE.

ENGINEERING PERSONNEL WORKED ON FINAL ESTIMATE AND OTHER PROJECTS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT Great Falls - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 6, 1984

PROJECT NO.: SMP 2599-83

PROJ. NAME: Mtce. Stockpiles

LENGTH:

COUNTY: Lewis & Clark, Pondera, Cascade & Glacier

CONTRACT TIME: 82 W.D.

ORDER TO PROCEED DATE: 12-19-83

% COMPLETE: 100%

% TIME USED: 76

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE: 5-18-84

CONTRACT AMOUNT: $ 291,640.00

CONTRACTOR: Konitz Contracting, Inc.

FROM (town): Lewistown, Mt.

AWARD DATE: 11-30-83

DATE WORK STARTED: 3-26-84

PROBABLE COMPLETION DATE: 6-84

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Stan Newton

TELEPHONE: 278-7931

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Conrad, Mt.

GENERAL: Final estimate and supporting data was submitted to Helena on 7-23-84. This is the final report.

Marlin Brackney
Engineer Officer I

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 6, 1984

PROJECT NO.: M.P. 55.0 to M.P. 62.6 RF 10-2(3)51

DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Loma - Big Sandy

DATE WORK STARTED: 1-27-84

LENGTH: 7.5 Miles

ESTIMATED COMPLETION DATE: 11-15-84

DATE SUBMITTED TO DISTRICT: May 8, 1984 *

PROJECT MANAGER: Glen Enderson

TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 85%

* The Survey was submitted to the Dist. Office for design, however, section tie work remains.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~8/2/84~~ 8-6-84

PROJECT NO.: IR 15-5(65)283

DATE SURVEY AUTHORIZED: 5/27/83

PROJ. NAME: Great Falls-Vaughn

DATE WORK STARTED: 4/3/84

LENGTH: 26.2 Miles

ESTIMATED COMPLETION DATE: 11/1/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0-2

% COMPLETE: 36

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 6, 1984

M.P.62.6 to M.P.72.3
M.P.74.8 to M.P.79.3

PROJECT NO.: RF 10-2(3)51

DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Loma - Big Sandy

DATE WORK STARTED: 4-30-84

LENGTH: 14.2 Miles

ESTIMATED COMPLETION DATE: 3-15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson

TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 1%

Work is suspended until personnel become available.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 3, 1984

PROJECT NO.: RF 10-2(3)51 (MP 62.6 - MP 79.3)

DATE SURVEY AUTHORIZED: _____

PROJ. NAME: LOMA - BOX ELDER

DATE WORK STARTED: 7-25-84

LENGTH: 16.7 MILES

ESTIMATED COMPLETION DATE: NOV, 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G TREFTZ

TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 3

% COMPLETE: 0% AERIAL PHOTO TIES

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 6, 1984

PROJECT NO.: M.P. 79.3 to M.P. 89.6 RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Big Sandy - Box Elder DATE WORK STARTED: 1-27-84

LENGTH: 10.3 Miles ESTIMATED COMPLETION DATE: 11-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Enderson & Treftz TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 75

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 6, 1984

PROJECT NO.: M.P. 72.3 to M.P. 74.8 RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-8-83

PROJ. NAME: Loma - Big Sandy DATE WORK STARTED: 2-9-84

LENGTH: 2.15 Miles ESTIMATED COMPLETION DATE: 11-15-84

DATE SUBMITTED TO DISTRICT: May 8, 1984 *

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 98%

* The Survey waw submitted to the Dist. Office for Design, however, some section tie work remains.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~8/1/84~~ 8-6-84

PROJECT NO.: RS 330-1(6)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Ulm South - North Section DATE WORK STARTED: 11-28-83

LENGTH: 6.5 Miles ESTIMATED COMPLETION DATE: 9/30/84*

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 76

* Pending outcome of condemnation hearing (Parcel 11)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 6, 1984

PROJECT NO.: RF 24-3 (3) 76 DATE SURVEY AUTHORIZED: March 2, 1983

PROJ. NAME: Rogers Pass-East DATE WORK STARTED: July 21, 1983

LENGTH: 3.48 ESTIMATED COMPLETION DATE: July 1984

DATE SUBMITTED TO DISTRICT: July 1984

PROJECT MANAGER: S. W. Newton TELEPHONE: 278-7931

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 100

Completed section ties on Bowmans NE section.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~8/1/84~~ 8-6-84

PROJECT NO.: M 5212(1) DATE SURVEY AUTHORIZED: 9/17/81

PROJ. NAME: Gt Falls - So. Arterial DATE WORK STARTED: 12-10-81

LENGTH: 8.9 Miles ESTIMATED COMPLETION DATE: 12-31-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 46

Survey suspended indefinitely

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August ~~2~~ 6, 1984

PROJECT NO.: R. S. 431 1(2) 7 DATE SURVEY AUTHORIZED: Oct. 1980

PROJ. NAME: Fairfield - Power DATE WORK STARTED: Feb. 21, 1984

LENGTH: 7.0 Miles ESTIMATED COMPLETION DATE: 11-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Tom Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 70%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG 3, 1984

PROJECT NO.: M 5712 (1) DATE SURVEY AUTHORIZED: 4-2-83

PROJ. NAME: 14TH AVE. HAVRE DATE WORK STARTED: 7-12-83

LENGTH: 0.8 MILES ESTIMATED COMPLETION DATE: AUG 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. TREFTZ TELEPHONE: 265 6821

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 30 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG 3, 1984

PROJECT NO.: BHM 5710 (2) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: BN. RR OVERPASS UTILITY AGREEMENTS DATE WORK STARTED: JAN. 31, 1984

LENGTH: _____ ESTIMATED COMPLETION DATE: AUG 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: MT POWER 80%
BN. RR 100%
MTN BELL 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Glendive

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RS 258-1(4)11 Dagmar - North Dakota Line	PMS Overlay	Final P.I.H.		40%	12/1/84
F 26-1(1)3 Sidney - North Dakota Line	Gr. Gravel, PMS and Structures	Final P.I.H.	76	40%	3/1/85
F 2-1(8)46 Fallon County Line - E & W	PMS Overlay	Final P.I.H.	80	20%	7/1/85
F 39-1(15)4 Lame Deer - North	PMS Overlay	Final P.I.H.	35	10%	8/1/85
F 18-1(2)1 Miles City - Northwest	PMS Overlay	Final P.I.H.	-	0%	9/1/85
FR 1-10(12)639 Culbertson - West	PMS Overlay & Widen	Prelim. P.I.H.		0%	6/1/86
RS 247-1(1)0 Webster - East	GS	Final P.I.H.	8	0%	6/1/86
F 25-1(6)0 Circle - North	PMS Overlay & Widen	Public Hearing	108	35%	8/1/86
RS 344-1(5)29 7.5 Miles West of Froid	PMS Overlay & Widen	Prelim. P.I.H.	-	0%	9/1/86
BRF 42-3(6)73 South of Glasgow (Milk Rvr)	STR and APPS	Prelim. P.I.H.	16	0%	3/1/87
F 42-3(7)59 Fort Peck - Glasgow	PMS Overlay & Widen	Comp of Survey	-	0%	7/1/87
RS 245-1(4)15 Brusett - East and West	GS and Minor GR	Comp of Survey	16	0%	1/1/88
F 62-2(6)12 South of Culbertson	G, GS, PMS	Prelim. P.I.H.	-	0%	9/1/88
M 5008(1) Sargent Ave & Allard St	Glendive Reconstruction	Public Hearing	24	0%	-

TOTAL = 363.0 Hours

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-84

PROJECT NO.: F 2-1 (7) 34
PROJ. NAME: Locate East
LENGTH: 11.8 mi.
COUNTY: Custer
CONTRACT TIME: 85 W.D
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 93%
% TIME USED: 80%
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,230,740.81
CONTRACTOR: Portable Pavers-Prince Inc. (J.V.)
FROM (town): Miles City
AWARD DATE: 7-11-83
DATE WORK STARTED: 8-5-83
PROBABLE COMPLETION DATE: 6-84
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: ~

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt 59301

GENERAL: No work was performed on the project during the past period. Items and percent complete are as follows: Digouts-100%, Plant Mix Paving-97%, Guardrail Renovation-100% and Rest Area Renovation-100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31-1984

PROJECT NO.: ATF 22-1(2)0 RTF 22-2(6)58

CONTRACT AMOUNT: $360,232.00

PROJ. NAME: Scobey-E & Med Lake N & S

CONTRACTOR: Century Paving

LENGTH: 20.5 Miles

FROM (town): Lewistown MT

COUNTY: Daniels-Roosevelt-Sheridan

AWARD DATE: April 30-1984

CONTRACT TIME: Complete by 9-1-84

DATE WORK STARTED:

ORDER TO PROCEED DATE: N/A

PROBABLE COMPLETION DATE: 9-1-84

% COMPLETE: 0

NO. DAYS WORKED PER WEEK:

% TIME USED: 0

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Novakovich

TELEPHONE: 653-1050

NO. OF ENG. PERSONNEL EMPLOYED: 4

ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: Cover Mat'l has been crushed for Med. Lake N & S and is presently being crushed for Scobey East. Const. layout is 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.: RRS 22-1 (1) 14
CONTRACT AMOUNT: $ 410,607
PROJ. NAME: 2½ Miles East of Flaxville
CONTRACTOR: Riverside
LENGTH: 0.83 Miles
FROM (town): Paradise, MT.
COUNTY: Daniels
AWARD DATE: August 5, 1983
CONTRACT TIME: 80WD
DATE WORK STARTED: September 8, 1983
ORDER TO PROCEED DATE: 8-26-83
PROBABLE COMPLETION DATE: June 1984
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: None
% TIME USED: 92
NO. SHIFTS PER DAY: None
NO. MEN EMPLOYED: None
NO. HOURS PER SHIFT: None
ACTUAL COMPLETION DATE: *June 8, 1984
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: June 8, 1984
PROJECT MANAGER: James E. Baldwin
TELEPHONE: 787-5701
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: P.O. Box 556
Culbertson

GENERAL: All work on the project was completed on June 8, 1984 with 78 days or 92% of the contract time elapsed. Final estimate is 80% complete with 1 to 2 men engaged when construction activities allow. Estimated date of submittal of final data to Glendive is August 10, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.: F RTF 22-2 (3) 40 U 1&2
CONTRACT AMOUNT: $ 2,468,570
PROJ. NAME: Plentywood-South
CONTRACTOR: Hilde
LENGTH: 4.7 Miles
FROM (town): Great Falls
COUNTY: Sheridan
AWARD DATE: May 31, 1983
CONTRACT TIME: 120 WD
DATE WORK STARTED: July 19, 1983
ORDER TO PROCEED DATE: 6-21-83
PROBABLE COMPLETION DATE: June 1984
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: None
% TIME USED: 98
NO. SHIFTS PER DAY: None
NO. MEN EMPLOYED: None
NO. HOURS PER SHIFT: None
ACTUAL COMPLETION DATE: June 26, 1984
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: June 26, 1984
PROJECT MANAGER: James T. Baldwin
TELEPHONE: 787-5701
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: P.O. Box 556
Culbertson

GENERAL: All work on project completed on June 26, 1984 with ~~135~~ 132 days or 98% of the contract time elapsed. The final estimate remains at 50% complete with no progress this past period due to construction activities and final checking on another project. Estimated date of submittal of final data to Glendige is September 7, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-84

PROJECT NO.: F 23-1 (6)1 ~~M 8001 (3)~~
PROJ. NAME: Main & Haynes Leighton Blvd. ~~Miles City~~ Miles City
LENGTH: 3.8 mi.
COUNTY: Custer
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 7-18-84
% COMPLETE: 03
% TIME USED: 08
NO. MEN EMPLOYED: 21-average
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $4,802,849.26
CONTRACTOR: Holm-Sutherland
FROM (town): Billings, Mt.
AWARD DATE: 6/29/84
DATE WORK STARTED: 7-19-84
PROBABLE COMPLETION DATE: 11-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Holm-Sutherland, prime contractor, Pedersen Construction - subcontractor and Colstrip Readymix - subcontractor began work on July 19, 1984. Work during the past period consisted of trench excavation, laying 36" & 54" RCP IRR. and placing bedding and protective backfill around the storm drain and tree removals. Items and percent complete are as follows: Trench Excavation - 08 %, Bedding - 07 %, RCP IRR. - 07 %, Protective Backfill - 05 % and Tree Removals - 35 %.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.: F 31-1(4) 25
CONTRACT AMOUNT: $ 793,961.00
PROJ. NAME: GLASGOW - OPHEIM
CONTRACTOR: MEYER CONSTR. CO.
LENGTH: 6.8 MILES
FROM (town): BILLINGS
COUNTY: VALLEY
AWARD DATE: July 17, 1983
CONTRACT TIME: 60 W.D.
DATE WORK STARTED: 09-01-83
ORDER TO PROCEED DATE: 08-02-83
PROBABLE COMPLETION DATE: 8-6-84
% COMPLETE: 99
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 75
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 29
NO. HOURS PER SHIFT: VARIOUS
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. Durocher
TELEPHONE: 746-3431
NO. OF ENG. PERSONNEL EMPLOYED: 4
ADDRESS: NASHUA, Mont. 59248

GENERAL: SubContractor Eagles Nest INC. Worked Four Part Days And Applied The Seal And Cover Material Then Swept The Excess Cover Mat'l. From Roadway.
SubContr. Lewis Construction Co. Plan To Come In Aug. 6, And Apply The Pavement Markings Which Will Make The Project Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

FH 51-1(1) 10 E

PROJECT NO.: RS 484-1(2)0

PROJ. NAME: FORT HOWE NORTH & ASHLAND OTTER CR.

LENGTH: 19.8 miles

COUNTY: Powder River

CONTRACT TIME: 90 W.D.

ORDER TO PROCEED DATE: 4-16-84

% COMPLETE: 99

% TIME USED: 70

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,198,246.15

CONTRACTOR: Portable Pavers, Inc.

FROM (town): Miles City, Montana

AWARD DATE: November 7, 1983

DATE WORK STARTED: April 4, 1984

PROBABLE COMPLETION DATE: August 1984

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Duane J. Strohmayer

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: Dept. of Highways
Miles City, MT. 59301

GENERAL: Seal & Cover was started 7-13-84 and completed 7-19-84, Signing was 95% completed 7-20-84. To date all major items have been completed. Striping was completed 8-1-84. Minor signing items remain

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.: IS 94-4(34) 148 (Structures Only)

PROJ. NAME: Sunrise - West

LENGTH: 5.9 Miles

COUNTY: Custer

CONTRACT TIME: 260 W.D.

ORDER TO PROCEED DATE: 5-16-83

% COMPLETE: 100

% TIME USED: 76 (197-260)

NO. MEN EMPLOYED: 11 ME.

CONTRACT AMOUNT: $ 1,268,312 (Structures Only)

SUB-CONTRACTOR: Cap Constr. Co.

FROM (town): Billings, Montana

AWARD DATE: 3-31-83

DATE WORK STARTED: 7-13-83 Structures

PROBABLE COMPLETION DATE: 7-31-84

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8-15

ACTUAL COMPLETION DATE: 7-31-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Ware

TELEPHONE: 232-1693

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: 36 6th Street
Miles City, Montana

GENERAL: All items were completed in conformance with plans, specifications and special provisions July 31, 1984. The final estimate (Structures only) with a two man engineering crew employed is 50% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7/31/84

PROJECT NO.: I94-4(34)148

PROJ. NAME: SHIRLEY-WEST

LENGTH: 5.9 MILES

COUNTY: CUSTER

CONTRACT TIME: 260 WD

ORDER TO PROCEED DATE: 5/17/83

% COMPLETE: 65

% TIME USED: 76

NO. MEN EMPLOYED: 30

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 10,499,672.50

CONTRACTOR: BEYERS GEN. CONST. INC.

FROM (town): BUTTE, MT.

AWARD DATE: 3/31/84

DATE WORK STARTED: 5/16/83

PROBABLE COMPLETION DATE: 11/15/84

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8 TO 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SWANSON

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 8

ADDRESS: DEPT. OF HWY
MILES CITY, MT.

GENERAL: WORK CONSISTED OF MINOR GRADING AND SURFACING. ITEMS AND PERCENT COMPLETE ARE AS FOLLOWS: GRADING 85%, DRAINAGE 98%, FENCING 74%, SEEDING 45% SURFACING 25%.
SURFACING SUB-CONTRACTORS WORKED 20 DAYS ON GRAVEL AND 9 DAYS ON PLANT MIX BASE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31- 1984

PROJECT NO.: RIF 94-4(39)155 RIF 23-2(8)81 RIF 2-1(8)13

PROJ. NAME: Broadus SE, Miles City Plevna, East & West Road Int 94

CONTRACT AMOUNT: $ 818,937.50

CONTRACTOR: Baltrusch

LENGTH: 47.8 Miles

FROM (town): Havre

COUNTY: Prairie, Custer & Powder River

AWARD DATE: April 30-84

CONTRACT TIME: Completion By 9-1-84

DATE WORK STARTED: 7-10-84

ORDER TO PROCEED DATE: 4-30-84

PROBABLE COMPLETION DATE: 8-3-84

% COMPLETE: 85

NO. DAYS WORKED PER WEEK: 5

% TIME USED: N/A

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 36

NO. HOURS PER SHIFT: Variable

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Novakovich

TELEPHONE: 653-1050

NO. OF ENG. PERSONNEL EMPLOYED: 4

ADDRESS: Dept of Highways
Wolf Point, MT. 59201

GENERAL: Broadus S.E. & Miles City - Plevna are 100% complete. East & West roads on Int. 94 West of Terry are 65% Complete. Project consists of Seal & Cover

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-84

PROJECT NO.: IR 94-6(23)191 IR 94-6(26)203

PROJ. NAME: DAWSON CO. LINE - EAST GLENDIVE - WEST

LENGTH: 18.8 miles

COUNTY: DAWSON

CONTRACT TIME: 110 W.D.

ORDER TO PROCEED DATE: 4-16-84

% COMPLETE: 90

% TIME USED: 65

NO. MEN EMPLOYED: 45

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,439,990.65

CONTRACTOR: Quinck Bros. & Gilchrist

FROM (town): Prinsburg, Minn. 56281

AWARD DATE: 2-29-84

DATE WORK STARTED: 4-2-84

PROBABLE COMPLETION DATE: 8-31-84

NO. DAYS WORKED PER WEEK: 5 To 6

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 12 and variable

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. KELLY

TELEPHONE: 365-2877

NO. OF ENG. PERSONNEL EMPLOYED: 11

ADDRESS: Glendive

GENERAL: Cold milling was completed on 7-17-84, 3/4 inch P.M.S. was completed on 7-28-84, Placing O.G.E.C. was started 7-19-84 and is 57 % complete, Seal and Cover was started on 7-30-84 and is 65 % Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 4130
GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1984

PROJECT NO.: RS 245-1(3)0
PROJ. NAME: JORDAN-NORTHWEST
LENGTH: 15.0 MILES
COUNTY: GARFIELD
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 97
% TIME USED: 72
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,134,102.65
CONTRACTOR: CLARK BROS. Contractors
FROM (town): VICTOR MONTANA
AWARD DATE: 2-29-84
DATE WORK STARTED: 4-18-84
PROBABLE COMPLETION DATE: 10-19-84
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 365-2877
ADDRESS: Glendive, Montana 59330

GENERAL: ALL ITEMS ARE COMPLETED EXCEPT FOR SEEDING AND FERTILIZING WHICH WILL BE DONE IN THE MONTH OF OCTOBER 1984.

ONE TO THREE MEN WORKING ON FINAL WHICH IS ESTIMATED TO BE 50% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 84

PROJECT NO.: RS 258-1(3)0
PROJ. NAME: Reserve East
LENGTH: 11.5 miles
COUNTY: Sheridan
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 90
% TIME USED: 67
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,048,454.20
CONTRACTOR: Meyer
FROM (town): Billings
AWARD DATE: July 11-83
DATE WORK STARTED: Aug. 17-83
PROBABLE COMPLETION DATE: 6-15-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: Pay 27 work D

TELEPHONE: 653-1050
ADDRESS: Dept of Highways
Wolf Point, MT. 59201

GENERAL: Items remaining to be completed are seal, cover and final striping.
The Contractor plans to begin chip and seal operations on August 1, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.: RS 332-2(3)12
CONTRACT AMOUNT: $ 718,268.80
PROJ. NAME: GARLAND NORTH & SOUTH
CONTRACTOR: Swan & Sons Constr. Co., Inc.
LENGTH: 10.0 miles
FROM (town): ANACONDA, MONTANA
COUNTY: CUSTER
AWARD DATE: MAY 31, 1983
CONTRACT TIME: 80 W. D.
DATE WORK STARTED: JUNE 23, 1983
ORDER TO PROCEED DATE: 6-21-83
PROBABLE COMPLETION DATE:
% COMPLETE: 100%
NO. DAYS WORKED PER WEEK:
% TIME USED: 103%
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: DUANE J. STRAHMAYER
TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Dept. of Highways
Miles City, MT. 59301

GENERAL: Seal & Cover was completed 7-11-84. The project was striped 7-19-84. This completed all items on this project. The final estimate is presently 50% complete and should be submitted to the district office about Sept. 14, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.: RS-BRS 438-1(3)21
PROJ. NAME: NASHUA - North
LENGTH: 4.0 MILES
COUNTY: VALLEY
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 9-16-83
% COMPLETE: 100
% TIME USED: 91
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE: 6-30-84

CONTRACT AMOUNT: $ 1,370,816.48
CONTRACTOR: CLARK BROTHERS
FROM (town): VICTOR, MT.
AWARD DATE: Aug. 26, 1983
DATE WORK STARTED: Sept. 14, 1983
PROBABLE COMPLETION DATE: 6-30-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: VARIOUS

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. DUROCHER
TELEPHONE: 746-3431
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: NASHUA, Mont. 59248

GENERAL: Sub Contractor LIVESAY TRAFFIC MAINT. WORKED TWO DAYS AND INSTALLED THE SIGNS AND DELINEATORS THEN APPLIED THE PAVEMENT MARKINGS MAKING THE PROJECT 100 PERCENT COMPLETE.

ALL NOTES AND SUPPORTING DATA WAS SUBMITTED TO THE DISTRICT OFFICE ON 7-13-84 FOR FINAL CHECKING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.: RS 447-1(7)12

CONTRACT AMOUNT: $ 1,198,877.66

PROJ. NAME: 12 mi so of Rosebud So.

CONTRACTOR: E.H. OFTEDAL & Sons, Inc.

LENGTH: 3.9 miles

FROM (town): Miles City, MT.

COUNTY: Rosebud

AWARD DATE: April 9, 1984

CONTRACT TIME: 90 w.d.

DATE WORK STARTED: April 16, 1984

ORDER TO PROCEED DATE: 4-30-84

PROBABLE COMPLETION DATE: Aug., 1984

% COMPLETE: 80 %

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 69 %

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 19

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Duane J. Stuhmayer

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 5

ADDRESS: Dept. of Highways
Miles City, MT. 59301

GENERAL: During the past period 40,000 cubic yards of unclassified excavation was moved making a total of 380,000 cu. yds or 100% complete. 623 lineal feet of culvert was installed making a total of 2492 Lin. ft. or 100% complete. 1,287 rods of fence were installed making a total of 2,538 or 100% complete. 38,121 tons of 1½" Base Case. Gr SA was placed making a total of 68,176 or 77% complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

(Mont.) Proj. NO. BRS-469-1(3) 2
(N. Dak.) PROJECT NO.: BRS-RS-7-058(3)007

PROJ. NAME: Snowden Bridge
LENGTH: 2.884 miles
COUNTY: McKenzie-Williams-N.D.
CONTRACT TIME: 512 W.D.
ORDER TO PROCEED DATE: Feb. 13, 1984
% COMPLETE: 38
% TIME USED: 26
NO. MEN EMPLOYED: 20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,826,728.90
CONTRACTOR: Lunda Constr. Co. (P.O. Box 153)
FROM (town): Black River Falls, Wisconsin 54615
AWARD DATE: Feb. 2, 1984.
DATE WORK STARTED: March 12, 1984.
PROBABLE COMPLETION DATE: Aug. 4, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Walt Peterson
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 572-4329 (on proj.)
ADDRESS: N.D. Highway Dept.
Williston, N. Dakota.

GENERAL: Prime Contractor Lunda Constr. Co., working on Piers NO. 3, 4, 5 and 8. Pier NO. 3 - removed Cofferdam Pier NO. 4 - set rings and drove sheet piling for Cofferdam. Pier NO. 5 - sheet piling Complete, excavated to bottom of Footings. Pier NO. 8 - Cast Footing 7-18-84 and Cast Column on 7-20-84.

Placed Concrete for backwall on Abut NO. 1 on 7-25-84. Major structure items are: Concrete-20% Steel Piling - 45%, Cofferdams 45%, L. sum items 66% Complete.

The grading portion of this Contract is 100% Complete.

Ken Quale - Constr. Review 7-25-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.: SMP 4399-83
CONTRACT AMOUNT: $ 291,171.00
PROJ. NAME: MAINT. STOCKPILES
CONTRACTOR: ECKART CONSTR.
LENGTH: N/A
FROM (town): MILES CITY
COUNTY: RICHLAND, ROOSEVELT, VALLEY & PHILLIPS
AWARD DATE: NOV. 30, 1983
CONTRACT TIME: 68+4 = 72
DATE WORK STARTED: 3-20-84
ORDER TO PROCEED DATE: 12-19-83
PROBABLE COMPLETION DATE: 8-15-84
% COMPLETE: 71
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 74
NO. SHIFTS PER DAY: 2
NO. MEN EMPLOYED: 10
NO. HOURS PER SHIFT: VARIABLE
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: NOVAKOVICH
TELEPHONE: 653-1050
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: DEPT. OF HIGHWAYS
WOLF POINT, MT. 59201

GENERAL: CRUSHING AND STOCKPILING OF 1/2" C.T.S. TYPE "A" GR. 4 AND 3/8" COVER MAT'L. HAS BEEN COMPLETED AT SIDNEY, SIOUX PASS AND CULBERTSON. NASHUA STOCKPILE IS 50 % COMPLETE AND THE DODSON PILE IS 0 % COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1984

PROJECT NO.: F Z-1 (8) 46 DATE SURVEY AUTHORIZED: 7/12/84

PROJ. NAME: FALLON CO. LINE E&W DATE WORK STARTED: ~

LENGTH: 25.0 MILES ESTIMATED COMPLETION DATE: 10/26/84

DATE SUBMITTED TO DISTRICT: 7/31/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1984

PROJECT NO.: FR 1-10 (12) 639 DATE SURVEY AUTHORIZED: 7/10/84

PROJ. NAME: CULBERTSON - WEST DATE WORK STARTED: _____

LENGTH: 51 MILES ESTIMATED COMPLETION DATE: 10/26/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1984

PROJECT NO.: F 26-1(1) 3 DATE SURVEY AUTHORIZED: 8/21/81

PROJ. NAME: SIDNEY - N. D. LINE DATE WORK STARTED: 9/2/81

LENGTH: 4.8 MILES ESTIMATED COMPLETION DATE: 9/28/84

DATE SUBMITTED TO DISTRICT: 7/31/84

PROJECT MANAGER: B. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1984

PROJECT NO.: F 18-1(2)1 DATE SURVEY AUTHORIZED: 7/12/84

PROJ. NAME: MILES CITY - N. W. DATE WORK STARTED:

LENGTH: 7.5 MILES ESTIMATED COMPLETION DATE: 10/26/84

DATE SUBMITTED TO DISTRICT: 7/31/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

FINAL

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31 1984

PROJECT NO.: IR 94-4(37)155 DATE SURVEY AUTHORIZED: 4/5/84

PROJ. NAME: PRAIRIE CO. LINE-WEST DATE WORK STARTED: _____

LENGTH: 8.5 MILES ~~ESTIMATED~~ COMPLETION DATE: 7/27/84

DATE SUBMITTED TO DISTRICT: 7/31/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.: F42-3(7)59 DATE SURVEY AUTHORIZED: 1-25-84

PROJ. NAME: Fort Peck-Glasgow DATE WORK STARTED: 2-7-84

LENGTH: 15.1 MILES ESTIMATED COMPLETION DATE: 4-15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Durocher TELEPHONE: 746-3431

NO. PERSONNEL ASSIGNED: 3-70 5 % COMPLETE: 75

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1984

PROJECT NO.: BR 9006 (3) DATE SURVEY AUTHORIZED: 1/10/84

PROJ. NAME: THOMPSON CREEK CARTER CO. DATE WORK STARTED: ~

LENGTH: 0.5 MILES ESTIMATED COMPLETION DATE: APRIL 1985

DATE SUBMITTED TO DISTRICT: 7/31/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1984

PROJECT NO.: RS 344-1(5)29 DATE SURVEY AUTHORIZED: 7/13/84

PROJ. NAME: 7.5 MI. OF FROID DATE WORK STARTED: ~

LENGTH: 7.6 MILES ESTIMATED COMPLETION DATE: 10/26/84

DATE SUBMITTED TO DISTRICT: 7/31/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1984

PROJECT NO.: BR 9043 (8) DATE SURVEY AUTHORIZED: 11/23/84

PROJ. NAME: EAST FORK SHOTGUN CR. - ROOSEVELT CO. DATE WORK STARTED: ~

LENGTH: 0.7 MILES ESTIMATED COMPLETION DATE: 4/30/85

DATE SUBMITTED TO DISTRICT: 7/31/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F53-2(2)40 Lavina-South	Widen and Overlay	Pre-PIH	32	1	10/84
F57-3(15)67 Moore-Lewistown	Widen and Overlay	Pre-PIH	24	1	10/84
F57-3(14)97 West of Grassrange-W.	Widen and Overlay	Final	0	50	12/84
RS 426-2(1) Hanover Road	Grade and Gravel	Final PIH	0	30	12/84
M 6901 (1) Laurel Streets	Overlay	PIH	0	41	12/84
F14-2(3)108 Shawmut-West	Widen and Overlay	Final	0	50	12/84
RS 302-1(1) Molt-Rimrock Rd.-East	Reconstruction	Public Hearing	0	1	12/85
F16-1(17)12 Billings-North	Reconstruction	Pre-PIH	0	5	1/85
RS 500-2(2)19 Mosby-South	Reconstruction	Pre-PIH	0	4	4/85
RS 368-1(6)9 E. of Bearcreek-Belfry	Reconstruction/ Widen & Overlay	Final	232	90	10/84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-84

PROJECT NO.: IR 90-8(95) 385
PROJ. NAME: REED POINT E. & W.
LENGTH: 14.5 MILES
COUNTY: SWEETGRASS & STILLWATER
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 5-2-84
% COMPLETE: 16
% TIME USED: 55
NO. MEN EMPLOYED: 32
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,411,361.90
CONTRACTOR: MCINTYRE CONSTR. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 4-9-84
DATE WORK STARTED: 4-30-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: K. HARTMAN
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 252-4138
ADDRESS: BILLINGS

GENERAL: THE CONTRACTOR IS CRUSHING MATERIAL FOR THE OPEN GRADED FRICTION COURSE AND STARTED PLACING THE PLANT MIX SURFACE JULY 30, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-84

PROJECT NO.: IR90-8(96)413
PROJ. NAME: PARK CITY E. & W.
LENGTH: 14.0
COUNTY: STILLWATER
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 9-19-83
% COMPLETE: 85
% TIME USED: 40
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $2,072,864.45
CONTRACTOR: EMPIRE SAND & GRAVEL CO., INC.
FROM (town): BILLINGS
AWARD DATE: 8-29-83
DATE WORK STARTED: 9-7-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. HARTMAN
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 252-4138
ADDRESS: BILLINGS

GENERAL: NO WORK HAS BEEN DONE ON THE PROJECT, AWAITING RESOLUTION OF THE O.C.F.C.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.: I ID 90-9 (36)531 U-1
I ID 90-9 (38)549 U-1
F 74-1 (2) 0 U-1

CONTRACT AMOUNT: $ 486,990.61

PROJ. NAME: Fencing Lodge Grass to Wyoming Line

CONTRACTOR: Crow Tribe of Montana

LENGTH: 24.1 Miles

FROM (town): Crow Agency, Montana

COUNTY: Big Horn

AWARD DATE: July 5, 1983

CONTRACT TIME: See Contract

DATE WORK STARTED: July 26, 1983

ORDER TO PROCEED DATE: 7-5-83

PROBABLE COMPLETION DATE: 5-1-85

% COMPLETE: 91

NO. DAYS WORKED PER WEEK: 0

% TIME USED: 0

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL: No work was done on the project during the reporting period. No more work will be done on the project until the Roadway Grading work has progressed sufficientely to allow the completion of all of the remaining contract items.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6 AUGUST 84

PROJECT NO.: ID 90-9(36) 531 U2
CONTRACT AMOUNT: $14,729,277.59
PROJ. NAME: LODGEGRASS-SOUTH
CONTRACTOR: BEYER'S GENERAL CONSTR., INC
LENGTH: 11.7 MILES
FROM (town): BUTTE, MONTANA
COUNTY: BIG HORN
AWARD DATE: 9-30-83
CONTRACT TIME: 250 WORKING DAYS
DATE WORK STARTED: 2-27-83
ORDER TO PROCEED DATE: 10-31-83
PROBABLE COMPLETION DATE: 10-1-85
% COMPLETE: 26%
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 23%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 86
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: D.C. KITTELSON
TELEPHONE: 639-2429
NO. OF ENG. PERSONNEL EMPLOYED: 20
ADDRESS: P.O. BOX 642
LODGEGRASS, MONTANA 59050

GENERAL: PROGRESS GOOD. WORK IN PROGRESS CONSISTED OF GRADING, DRAINAGE & STRUCTURES. GRADING IS BEING DONE FROM 308+00 TO 630+00. PIPE IS BEING INSTALLED FROM STA 291+00 TO 506+60. WORK IS BEING DONE ON STRUCTURES AT 48+75 AND 123+50. ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC. ITEMS - 34%; GRADING - 53%; DRAINAGE - 52%; STRUCTURES - 36% COMPLETE. ENGINEERING PERSONNEL ARE MEASURING TOPSOIL, GRADING PIPE, CHECKING BLUETOPS & INSPECTING CONSTRUCTION WORK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.: I ID 90-9 (62)543 & F 74-1 (2) 0 U-2

CONTRACT AMOUNT: $ 7,977,895.95

PROJ. NAME: Wyola South & Wyola Conn.

CONTRACTOR: Hilde Construction Company, Inc.

LENGTH: 5.8 Miles

FROM (town): Great Falls, Montana

COUNTY: Big Horn

AWARD DATE: 8-26-83

CONTRACT TIME: 220 WD

DATE WORK STARTED: 4-9-84

ORDER TO PROCEED DATE: 8-29-83

PROBABLE COMPLETION DATE: 8-15-85

% COMPLETE: 26

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 40

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 12

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL: Work in progress consists of Hilde Construction Company, Inc., finishing the Sub Grade between stations 634 to 737.

Martinez Construction Company is installing the 12'2" S X 11'0" R Vehicular U-Pass at station 737+00, placing concrete Cutoff Walls and concrete slope protection at station 76+44 & 86+40, Wyola Conn. Road, and installing Drain culverts between station 869+00 to 926+72.

Cop Construction Company worked 8 shifts on the Wyola Interchange Structure. All footings were excavated and all Test Piles were driven at station 663+25.

Grading Items are 35% complete, Drainage Items are 60% complete, the Structure as a whole is 5% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.:	I ID 90-9 (38)549 U-2	CONTRACT AMOUNT:	$ 7,261,180.56
PROJ. NAME:	Wyoming Line North	CONTRACTOR:	Hilde Construction Company, Inc.
LENGTH:	5.2 Miles	FROM (town):	Great Falls, Montana
COUNTY:	Big Horn	AWARD DATE:	8-5-83
CONTRACT TIME:	220 WD	DATE WORK STARTED:	9-6-83
ORDER TO PROCEED DATE:	8-5-83	PROBABLE COMPLETION DATE:	6-15-85
% COMPLETE:	41	NO. DAYS WORKED PER WEEK:	5
% TIME USED:	44	NO. SHIFTS PER DAY:	2
NO. MEN EMPLOYED:	67	NO. HOURS PER SHIFT:	9
ACTUAL COMPLETION DATE:			

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER:	Schaak	TELEPHONE:	343-2501
NO. OF ENG. PERSONNEL EMPLOYED:	16	ADDRESS:	P.O. Box 366 Wyola, Montana 59089

GENERAL: Work in progress consists of Hilde Construction Company, grading between stations 986/00 to 1091/00, Finishing Sub-Grade and placing Sand Sub-Base material between stations 1091/00 to 1214/19.

Martinez Construction Company is installing Drain Culverts ahead of the grading operations, placing Riprap at various locations throughout the project, and have placed the AC-DC concrete Ditch Lining right of station 1055/00.

COP Construction placed concrete for the East Bound superstructure at station 973/50 and the substructure at station 1086/30. ~~Grading Items are 78% complete,~~

Grading Items are 78% complete, Drainage Items are 85% complete, CL. AD concrete is 74% complete, CL. BD concrete is 49% complete. The structures as a whole are 40% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-84

PROJECT NO.: RTF 4-1(7)34 RTF 78-1(1)0

PROJ. NAME: FROMBERG - ROCKVALE RED LODGE - COLUMBUS

LENGTH: 56 MILES

COUNTY: CARBON & STILLWATER

CONTRACT TIME: BY SEPT 1, 1984

ORDER TO PROCEED DATE: 6-1-84

% COMPLETE: 23%

% TIME USED: —

NO. MEN EMPLOYED: 23

ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 711,302.00

CONTRACTOR: SALVESON CONST. CO.

FROM (town): HARDIN

AWARD DATE: 4-30-84

DATE WORK STARTED: 5-21-84

PROBABLE COMPLETION DATE: 9-1-84

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: DAVID P. SCHUMAN

TELEPHONE: 245-9802

NO. OF ENG. PERSONNEL EMPLOYED: 8

ADDRESS: DEPT. OF HWYS BILLINGS, MT.

GENERAL: THE CONTRACTOR CONTINUED CRUSHING & STOCK PILING 1/2 IN GR 2A COVER MAT'L. IN THE RICHARDSON PIT AT COLUMBUS. HAULING THIS SAME MAT'L. TO THE STOCK PILE AT ROSCOE. COMPLETED SEAL & COVER OPERATIONS ON THE FROMBERG - ROCKVALE ROAD. PLANS ARE TO START ON THE REDLODGE - COLUMBUS ROAD ON AUG. 6, 1984. TRAFFIC CONTROL ITEMS ARE 24%, SEAL & COVER ITEMS ARE 25%, STRIPING ITEMS ARE 10%, MISC ITEMS ARE 18%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1984

PROJECT NO.: F-RTF-HES 28-2(11)82
CONTRACT AMOUNT: $ 1,641,073.57
PROJ. NAME: BOYD - SOUTH
CONTRACTOR: REHBEIN EXCAVATION INC.
LENGTH: 8.6 MILES
FROM (town): LINO LAKES, MINNESOTA
COUNTY: CARBON
AWARD DATE:
CONTRACT TIME: 80 WORKING DAYS
DATE WORK STARTED: 7-18-84
ORDER TO PROCEED DATE: 8-1-84
PROBABLE COMPLETION DATE: 6-1-85
% COMPLETE: 4
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 0
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 24
NO. HOURS PER SHIFT: 4-10 & 1-8
ACTUAL COMPLETION DATE: N/A
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
TELEPHONE: 248-3827
NO. OF ENG. PERSONNEL EMPLOYED: 5
ADDRESS: 424-MOREY
BLGS, MT.

GENERAL: The CONTRACTOR has 85% of the SOD BLADED off the RIGHT SIDE of the ROADWAY From STATION 23+00 To STATION 471+95.6. The Past Lift of BORROW MATERIAL for EMBANKMENT IN PLACE HAS BEEN PLACED From STATION 220+00 to STATION 461+50 OR EMBANKMENT IN PLACE being 20% COMPLETE.

McIntyre Const. Co., SUB-CONTRACTOR HAS MOVED IN & SET UP His CRUSHER For 1½" CAC. STARTED CRUSHING Today

ENGINEERING LAY out is about 45% Complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.: F-FLH-BRF37-1(3)0
CONTRACT AMOUNT: $ 6,365,493.09
PROJ. NAME: Crow Agency - Busby
CONTRACTOR: E.H. Oftedal & Sons, Inc.
LENGTH: 8.7 Miles
FROM (town): Miles City, Mont.
COUNTY: Big Horn
AWARD DATE: July 6, 1984
CONTRACT TIME: 160 Working Days
DATE WORK STARTED: 7-23-84
ORDER TO PROCEED DATE: 7/30/84
PROBABLE COMPLETION DATE: 7-31-84
% COMPLETE: 1
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 1
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 34
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: H. Ottman
TELEPHONE: 638-4497
NO. OF ENG. PERSONNEL EMPLOYED: 18
ADDRESS: P.O. Box 460
Crow Agency, Mont.

GENERAL: The Contractor started stripping topsoil on 7-23-84. Work in progress is grading & culvert installation.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-84

PROJECT NO.: F-FLH-BRF37-1(3)0
CONTRACT AMOUNT: $ 155,000.00
PROJ. NAME: CROW AGENCY-BUSB4
CONTRACTOR: CROW TRIBE
LENGTH: 8.7 MILES
FROM (town): CROW AGENCY, MONT.
COUNTY: BIG HORN
AWARD DATE:
CONTRACT TIME:
DATE WORK STARTED: 7-16-84
ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE: 10-15-84
% COMPLETE: 15
NO. DAYS WORKED PER WEEK: 5
% TIME USED:
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 12
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: H. OTTMAN
TELEPHONE: 638-4497
NO. OF ENG. PERSONNEL EMPLOYED: 18
ADDRESS: P.O. BOX 460
CROW AGENCY, MONT.

GENERAL: THE CONTRACTOR STARTED WORKING ON THE PROJECT JULY 16, 1984. THEY HAVE WIRE STRUNG FROM STA. 31+00 ~ 95+35 ON LT. SIDE & FROM STA. 28+30.2 TO 31+55 ON THE RT. SIDE.

THEY HAVE POST SET UP TO STA. 159+14 ON THE LT. & TO STA. 102+35 ON THE RT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.: M 1002 (2)
CONTRACT AMOUNT: $ 857,351.55
PROJ. NAME: RIMROCK ROAD
CONTRACTOR: BARRY O'LEARY, INC.
LENGTH: 0.39 MILES
FROM (town): BILLINGS, MONT.
COUNTY: YELLOWSTONE
AWARD DATE: NOVEMBER 7, 1984
CONTRACT TIME: 90 WORKING DAYS
DATE WORK STARTED: MARCH 14, 1984
ORDER TO PROCEED DATE: APRIL 16, 1984
PROBABLE COMPLETION DATE: OCT. 15, 1984
% COMPLETE: 65%
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 73%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 28
NO. HOURS PER SHIFT: 8 or 9
ACTUAL COMPLETION DATE: N/A
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
TELEPHONE: 248-3827
NO. OF ENG. PERSONNEL EMPLOYED: 4
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONT.

GENERAL: WORK IN PROGRESS INCLUDES GRADING, AGGREGATE & PLANT MIX SURFACING, PLACING CONCRETE CURB & GUTTER & SIDEWALK, FORMING & PLACING CONCRETE SLOPE PROTECTION, INSTALLING LUMINAIRE POLES & ASSEMBLIES & 1½" & 2" CONDUIT. THE EMBANKMENT IN PLACE ITEM IS 90% COMPLETE. THE 1½" C.B.C. & ¾" CRUSHER ARE 90% COMPLETE. THE PLANT MIX SURFACING IS 50% COMPLETE. THE CONCRETE CURB & GUTTER IS 70% COMPLETE. THE CONCRETE SIDEWALK IS 50% COMPLETE. THE CONCRETE SLOPE PROTECTION IS 50% COMPLETE. THE ELECTRICAL PORTION OF THE CONTRACT IS 65% COMPLETE. THE SIGNING & DELINEATION PORTION IS 30% COMPLETE. THE SURVEY CREW IS SPENDING ABOUT 65% OF THEIR TIME ON THIS PROJECT. THE REST OF THE TIME THEY ARE AT BOYD-SOUTH.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-84

PROJECT NO.: M 1018 (6)
CONTRACT AMOUNT: $ 42,992.00
PROJ. NAME: 4th AVE N. & 31st ST.
CONTRACTOR: MIDLAND ELECTRIC Co.
LENGTH: AT INTERSECTION
FROM (town): BILLINGS
COUNTY: YELLOWSTONE
AWARD DATE: 5-9-83
CONTRACT TIME: CALENDAR DATE
DATE WORK STARTED: 11-7-83
ORDER TO PROCEED DATE: 5-9-83
PROBABLE COMPLETION DATE:
% COMPLETE: 27
NO. DAYS WORKED PER WEEK: 0
% TIME USED:
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. HARTMAN
TELEPHONE: 252-4138
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: BILLINGS

GENERAL: NO WORK HAS BEEN ACCOMPLISHED. WAITING ARRIVAL OF POLES.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1984

PROJECT NO.: CT 314-1(6)33
PROJ. NAME: BUSBY-KIRBY
LENGTH: 12.4 MILES
COUNTY: BIGHORN
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 7/13/83
% COMPLETE: 100
% TIME USED: 93
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 6/25/84

CONTRACT AMOUNT: $ 3,395,736.80
CONTRACTOR: SLETTEN CONST. CO.
FROM (town): GREAT FALLS, MONT.
AWARD DATE: JUNE 22, 1983
DATE WORK STARTED: July 29, 1983
PROBABLE COMPLETION DATE: 6/25/84
NO. DAYS WORKED PER WEEK: ——
NO. SHIFTS PER DAY: ——
NO. HOURS PER SHIFT: ——

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6/25/84

EFFECTIVE OPENING DATE: 6/25/84
PROJECT MANAGER: H. OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 638-4497
ADDRESS: P.O. BOX 460
CROW AGENCY, MONT.

GENERAL: WE ARE IN THE PROCESS OF FINALING OUT THIS PROJECT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-84

PROJECT NO.: SMP 4499 83
PROJ. NAME: STATE MAINTENANCE
LENGTH: STOCKPILE
COUNTY: ROSEBUD POWDER RIVER YELLOWSTONE & CARBON
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 98
% TIME USED: 85
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 279,750.00
CONTRACTOR: ECKART CONSTRUCTION
FROM (town): MILES CITY
AWARD DATE: 11-30-83
DATE WORK STARTED: 3-6-84
PROBABLE COMPLETION DATE: 8-10-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: DAVID P. SCHUMAN
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 245-9802
ADDRESS: DEPT. of HWYS
BILLINGS, MT

GENERAL: WORK CONSISTED OF HAULING & STOCKPILING 1/2 IN GR 4A MATERIAL IN YELLOWSTONE CO. PROJECT. ROSEBUD, POWDER RIVER & YELLOWSTONE CO. PROJECTS ARE 100% COMPLETE. CARBON CO. IS 85% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug 1, 1984

PROJECT NO.: RTF 14-3(4)88 & RTF 45-2(2)38

CONTRACT AMOUNT: $ 442,624.26

PROJ. NAME: Seal & Cover.

CONTRACTOR: Century Paving

LENGTH: 20 Miles & 6 Miles

FROM (town): Lewistown

COUNTY: Wheatland

AWARD DATE: 05-30-84

CONTRACT TIME: On or Before Sept. 1, 1984

DATE WORK STARTED: 7-23-84

ORDER TO PROCEED DATE: _____

PROBABLE COMPLETION DATE: _____

% COMPLETE: _____

NO. DAYS WORKED PER WEEK: 5

% TIME USED: _____

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: ~~4~~ 19

NO. HOURS PER SHIFT: 13

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Dale DeVore

TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: 4

ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: Contractor begin operations July 23, 1984 working average of 13 hours a day. Completing the main part of Road Aug 1, 1984. Striping operation will begin immediately.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 1, 1984

PROJECT NO.: F 63-1 (3) 10.
PROJ. NAME: Harlowton-North.
LENGTH: 8.7 Miles
COUNTY: Wheatland
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 04-16-84
% COMPLETE: 78
% TIME USED: 68
NO. MEN EMPLOYED: 33
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,955,088.60
CONTRACTOR: Empire Sand & Gravel Co., Inc.
FROM (town): Billings
AWARD DATE: 01-30-84
DATE WORK STARTED: 03-1-84
PROBABLE COMPLETION DATE: 8-15-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale DeVore
NO. OF ENG. PERSONNEL EMPLOYED: 12

TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
Lewistown, Mont. 59457

GENERAL: Work consisted this past reporting period of Priming, Plant Mix surfacing and cleanup operations. Seal Coat operation to begin next week. Items and percent complete are are follows: Traffic Control 85%; Base Course 100%, Remove structure 100%; Top Soil 100%; Culverts 100%; Plant Mix surfacing 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug 1, 1984

PROJECT NO.: HES 63-1(2) 7
CONTRACT AMOUNT: $ 11,934.00
PROJ. NAME: North of Harlowton-Snow Fence
CONTRACTOR: Conroy Fencing
LENGTH: 983 ± FT.
FROM (town): Hardin
COUNTY: Wheatland
AWARD DATE: 02-29-84
CONTRACT TIME: 30WD
DATE WORK STARTED: 05-15-84
ORDER TO PROCEED DATE: 04-16-84
PROBABLE COMPLETION DATE:
% COMPLETE: 100
NO. DAYS WORKED PER WEEK:
% TIME USED: 37
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: 06-14-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 06-15-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale DeVore
TELEPHONE: 538-8731
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: Work is 100% Complete.
Final estimate and supporting data will be submitted to District Office on or before Aug. 15, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-84

PROJECT NO.: BR 9048(7) DATE SURVEY AUTHORIZED: 12-20-83

PROJ. NAME: STILLWATER RIVER BR. DATE WORK STARTED: 2-22-84

LENGTH: — ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 25

NO WORK - MANAGER UNAVAILABLE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-84

PROJECT NO.: BR 9005(6) DATE SURVEY AUTHORIZED: 1-10-84

PROJ. NAME: ROCK CREEK BR. DATE WORK STARTED: 2-23-84

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 7-10-84

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-84

PROJECT NO.: BR 9056 (8) DATE SURVEY AUTHORIZED: 1-20-84

PROJ. NAME: DUCK CR. RD. DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

MANPOWER UNAVAILABLE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-84

PROJECT NO.: IR90-7(53) 377 DATE SURVEY AUTHORIZED: 8-2-83

PROJ. NAME: GREYCLIFF E. & W. DATE WORK STARTED: 12-15-83

LENGTH: 7.0 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 75

MANPOWER UNAVAILABLE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-84

PROJECT NO.: BR 9049(4) DATE SURVEY AUTHORIZED: 5-8-84

PROJ. NAME: YELLOWSTONE RIVER BR, SE. OF GREYCLIFF DATE WORK STARTED: 6-12-4

LENGTH: ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 55

NO MANPOWER AVAILABLE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 1, 1984

PROJECT NO.: B 9054 DATE SURVEY AUTHORIZED: April 20, 1984

PROJ. NAME: Musselshell River Bridge DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

work will start when manpower permits

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DIRECT PARTICIPATION
FEDERAL HIGHWAY ADMINISTRATION
May 15, 1984

July 15, 1984

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
MT ERFO 81(4)	Helena NF, Lewis & Clark Broadwater & Powell Co.	.123	X081,X001 & X001	91%	62% 09/13/83	U.S. Small Business Adm. Morning Star Ent., Inc. (Subcontractor) $279,000.00
FHP 19-1(2) FHL 19-1(2)	Darby - Lost Trail Bitterroot NF Ravalli County	4.451	Grading, Base, + Bituminous Paving	25%	43% 08/30/84	Washington Const. Co. $2,526,990.35
MT ERFO 81(3)	Avalanche Creek Benton, Ohio & White Gulches Lewis & Clark County		Grading, Damage Repair	34.7%	46.8% 07/01/84	Swan & Sons, Inc. $231,891.50
OM-AD 18(9)	Fergus & Wheatland Co.	22.982	Gravel, Surfacing (E000)	80.0%	75.2% 05/15/84	Konitz Contracting, Inc. $356,732.00
MT FH 12-1(1), RRS 5-3(18)145, FH 72-1(1) & FH 79-1(1)	Whitefish-Eureka, Olney Underpass, Star Meadows & Good Creek Roads	25.432	Grading, Base and Bituminous Pavement (I000)			Morrill Asphalt Paving $3,186,808.40
OM-AD 18(12)	Judith Basin Co.	37.000	Crushed Aggregate Surfacing E000			Konitz Contracting, Inc. $549,577.50